



**2023 Annual Compliance Monitoring  
&  
Operational Performance Report**

**Reporting Period January 1 – December 31, 2023**

**Blind River Refinery  
Operating Licence  
FFOL-3632.00/2032**

**328 Eldorado Road  
Blind River, Ontario  
P0R 1B0**

Submitted to:  
**The Canadian Nuclear Safety Commission**  
P.O. Box 1046, Station B  
280 Slater Street  
Ottawa, Ontario  
K1P 5S9

Submitted on: April 12, 2024

## Executive Summary

Cameco Corporation (Cameco) is a major supplier of uranium processing services required to produce nuclear fuel for the generation of safe, clean, and reliable electricity around the world. Cameco's Fuel Services Division (FSD) is comprised of the Blind River Refinery (BRR), the Port Hope Conversion Facility (PHCF), Cameco Fuel Manufacturing Inc. (CFM) and a divisional head office located in Port Hope, Ontario.

Cameco operates a Class IB nuclear facility in Blind River, Ontario and employs approximately 130 workers. In 2023, the facility operated under fuel facility licence FFL-3632.00/2032, valid until February 28, 2032.

BRR processes natural uranium ore concentrates into natural uranium trioxide (UO<sub>3</sub>). Cameco receives uranium ore concentrates from mines and mills worldwide. In 2023, BRR had licensed production capacity of 18,000 tonnes of uranium as UO<sub>3</sub>. The majority of the UO<sub>3</sub> produced at BRR is shipped to the PHCF, where it is converted to either uranium dioxide (UO<sub>2</sub>) or uranium hexafluoride (UF<sub>6</sub>). BRR also prepares and ships small quantities of UO<sub>3</sub> to other customers around the world who are licensed by the CNSC or the equivalent authority in another country.

Cameco is committed to the safe, clean and reliable operations of all of its facilities and continually strives to improve safety performance and processes to ensure the safety of both its employees and local residents. Corporate policies and programs, including the Safety, Health, Environment and Quality (SHEQ) policy, provide guidance and direction for the development of site-based programs and procedures. BRR also has a Facility Licensing Manual (FLM) that describes the commitment by Cameco Corporation to operate a safe and efficient nuclear facility which meets the requirements of the CNSC.

BRR continues to maintain the safety analysis for its site operations. The approach used to assess risks to workers, the public and the environment is described in the Safety Report for the site.

At BRR changes to the physical design of equipment, processes and the facility with the potential to impact safety are evaluated using a design control process from project planning through to completion of the project. This review identifies impacts and potential impacts to the environment and health and safety. New denitration pots were installed in the refinery in 2023 to provide redundancy for maintenance on existing equipment. Replacement of components of emissions control systems were made to improve the operation of fume and dust control systems in the refinery.

BRR has programs and procedures that ensure the facility is operated in a safe, clean and reliable manner. BRR has an established Preventive Maintenance (PM) program. All PM tasks are initiated and documented through the work notification system in Systems Applications and Products (SAP); a corporate-wide enterprise application software for asset management,

accounting, and purchasing functions. BRR maintains various programs, plans and procedures in the areas of health and safety, radiation protection, environment protection, emergency response, fire protection, waste management, and training. A SAT based training programs for all necessary positions is in place.

As a result of these programs, plans and procedures, BRR's operations have maintained radiation exposures well below the dose limits. Environmental emissions are being controlled to levels that are a fraction of the regulatory limits, and public radiation exposures are also well below the regulatory limits.

BRR has an Emergency Response Plan in place to cover potential on-site and off-site emergency situations. BRR also has a comprehensive Fire Protection Program (FPP) in place to minimize both the probability of occurrence and the consequence of fire at the facility.

Annual Third-Party Reviews of compliance with the inspection requirements specified in the site Licence Conditions Handbook (LCH) are carried out. The site also maintains a Fire Hazard Analysis (FHA). Lastly, BRR has a mutual aid agreement in effect with the Town of Blind River Fire Department.

BRR has a Waste Management Plan which meets applicable requirements. The refinery also has an approved Preliminary Decommissioning Plan and financial guarantee.

The security plan in place for BRR provides the basis for security operations at the facility and identifies the systems and processes in place to meet security program objectives.

A comprehensive uranium inventory system to demonstrate compliance with Safeguards requirements is maintained by BRR. Receipts and shipments of natural uranium material are recorded, and all uranium transfer reports are submitted to CNSC. In 2023 three short notice random inspections (SNRI), a Design Information Verification (DIV), and a Physical Inventory Verification (PIV) were conducted by the International Atomic Energy Agency (IAEA).

The scope of transportation activities at BRR includes the transport of Class 7 radioactive materials outlined in the Transportation of Dangerous Goods Act and associated regulation. Shipments included both incoming uranium ore concentrate from around the world and outgoing UO<sub>3</sub>.

Cameco works to build and sustain the trust of local residents by acting as a good corporate citizen in the communities in which it operates. A key element of building and sustaining that trust is a commitment to provide those in the community with accurate and transparent reporting of our performance. In 2023, Cameco continued engagement activities with Mississauga First Nation (MFN) to work toward formalizing the relationship.

---

Cameco works to build and sustain the trust of local communities by acting as a good corporate citizen in the communities it operates. A key element of building and sustaining that trust is a commitment to provide those in the community with accurate and transparent reporting of environmental practices and performance. Cameco continued its comprehensive approach to community outreach in 2023 with the continuation of community outreach, newsletters, and other information initiatives.

Cameco is committed to providing information to interested Indigenous communities and proactively reaches out to provide information or extend invitations to Cameco initiatives.

BRR's closest neighbour, the Mississauga First Nation, is kept informed of the Refinery's operations and activities through meetings, phone calls and emails.

In conclusion, in 2023, the BRR continued to operate within the framework of the *Nuclear Safety and Control Act* (NSCA) and met all requirements as per its operating licence.

---

<b>Executive Summary .....</b>	<b>2</b>
<b>1.0 INTRODUCTION.....</b>	<b>6</b>
1.1 General Introduction .....	6
1.2 Facility Operation .....	11
1.3 Facility Modification .....	14
<b>2.0 SAFETY AND CONTROL AREAS .....</b>	<b>15</b>
<b>2.1 Management .....</b>	<b>15</b>
2.1.1 Management System.....	15
2.1.2 Human Performance Management .....	17
2.1.3 Operating Performance .....	19
<b>2.2 Facility and Equipment .....</b>	<b>20</b>
2.2.1 Safety Analysis .....	20
2.2.2 Physical Design.....	21
2.2.3 Fitness for Service.....	22
<b>2.3 Core Control Processes.....</b>	<b>24</b>
2.3.1 Radiation Protection.....	24
2.3.2 Conventional Health and Safety .....	50
2.3.3 Environmental Protection .....	53
2.3.4 Emergency Management and Response .....	68
2.3.5 Waste and By-product Management.....	70
2.3.6 Nuclear Security.....	72
2.3.7 Safeguards and Non-proliferation.....	73
2.3.8 Packaging and Transport of Nuclear Substances.....	74
<b>3.0 OTHER MATTERS OF REGULATORY INTEREST .....</b>	<b>75</b>
3.1.1 Public Information Program .....	75
3.1.2 Site - Specific.....	84
3.1.3 Improvement Plans and Future Outlook.....	85
3.1.4 Safety Performance Objectives for Following Year.....	86
<b>4.0 CONCLUDING REMARKS .....</b>	<b>87</b>

## 1.0 INTRODUCTION

### 1.1 General Introduction

Cameco Corporation (Cameco) is a major supplier of uranium processing services required to produce nuclear fuel for the generation of safe, clean and reliable electricity around the world.

Cameco's Fuel Services Division (FSD) is comprised of the Blind River Refinery (BRR), the Port Hope Conversion Facility (PHCF), Cameco Fuel Manufacturing Inc. (CFM), and a divisional head office located in Port Hope, Ontario.

BRR is the world's largest commercial uranium refinery and has been in operation since 1983.

BRR (Figure 1) is located approximately five kilometers to the west of the Town of Blind River in the District of Algoma. The property encompasses an area of approximately 258 hectares in total, which includes a secured area of approximately 11 hectares, representing the CNSC-licensed area. Cameco has a lease arrangement for an additional 195 hectares to the east of the existing property boundary. While located in Blind River, the refinery is also located adjacent to and south of the Mississauga First Nation, our closest neighbor.

**Figure 1 Blind River Refinery**



BRR operates a Class 1B nuclear facility in Blind River, Ontario. The fuel facility licence FFL-3632.0/2032 was in effect throughout 2023. The current licensed production capacity is 18,000 tonnes of uranium as  $UO_3$ , but provision has been made to increase capacity to 24,000 tonnes of uranium as  $UO_3$ , once certain conditions have been met and the business climate warrants.

BRR processes natural uranium ore concentrates into natural uranium trioxide ( $UO_3$ ). Cameco receives uranium ore concentrates from mines and mills worldwide. In 2023, BRR was licensed to produce up to 18,000 tonnes of uranium as  $UO_3$ . The majority of the  $UO_3$  produced at BRR is shipped to the PHCF, where it is converted to either uranium dioxide ( $UO_2$ ) or uranium hexafluoride ( $UF_6$ ). BRR also prepares and ships  $UO_3$  to other customers around the world who are licensed by the CNSC or the equivalent authority in another country. BRR employs approximately 130 workers.

Cameco is committed to the safe, clean and reliable operation of all of its facilities and continually strives to improve safety performance and processes to ensure the safety of both its employees and local residents.

BRR maintains the required programs, plans and procedures in the areas of health and safety, radiation protection, environment, emergency response, fire protection, waste management, and training. The refinery employs qualified personnel and has established a strong management system to ensure compliance with other federal and provincial regulations.

As a result of these actions, BRR has continued to produce uranium products for the Canadian and international nuclear industry while at the same time maintaining radiation exposures to the workforce well below the dose limits. Environmental emissions and public radiation exposures are being controlled to levels that are a fraction of the regulatory limits.

The purpose of this document is to summarize the performance of BRR in 2023 and to demonstrate that BRR has met the regulatory requirements of the *Nuclear Safety and Control Act*. It is submitted in accordance with the CNSC license FFL-3632.00/2032 section 3.2 and organized based on the CNSC REGDOC 3.1.2 *Reporting Requirements, Volume I: Non-Power Reactor Class I Nuclear Facilities and Uranium Mines and Mills*. There were no operational challenges experienced at the facility. The workforce remained consistent in 2023 compared to the previous year.

There were no reportable environmental spills at the Blind River refinery in 2023.

In addition to the CNSC, BRR is regulated by other federal and provincial regulators, such as the Ontario Ministry of the Environment, Conservation and Parks (MECP), Environment and Climate Change Canada (ECCC), Employment and Social Development Canada (ESDC) and Transport Canada (TC). BRR is compliant with federal, provincial and municipal regulations.

---

The submission of this report fulfills the requirement of section 3.2 of the operating licence for BRR (FFL-3632.00/2032). The annual compliance report was prepared in accordance with the CNSC document REGDOC 3.1.2 *Reporting Requirements, Volume I: Non-Power Reactor Class I Nuclear Facilities and Uranium Mines and Mills*. This report describes the facility operations and provides a summary of the Safety and Control Areas for 2023 as listed in the Licence Conditions Handbook (LCH).

The acronyms in Table 1 are used in this report.

**Table 1**

<b>List of Acronyms</b>	
<b>Acronym</b>	<b>Description</b>
ALARA	As Low As Reasonably Achievable
BRFD	Blind River Fire Department
BRR	Blind River Refinery
CCM	Contaminated Combustible Material
CCME	Canadian Council of Ministers of the Environment
CFM	Cameco Fuel Manufacturing
CGSB	Canadian General Standards Board
CNC	Contaminated Non-combustible Material
CNSC	Canadian Nuclear Safety Commission
DRaff	Dried Raffinate
DRL	Derived Release Limit
ECCC	Environment and Climate Change Canada
ECA	Environmental Compliance Approval
ERP	Emergency Response Plan
ERT	Emergency Response Team
ESDC	Employment and Social Development Canada
FFOL	Fuel Facility Operating Licence
FHA	Fire Hazard Analysis
FHSC	Facility Health and Safety Committee
FLM	Facility Licensing Manual
FPP	Fire Protection Program
FSD	Fuel Services Division
IAEA	International Atomic Energy Agency
KPI	Key Performance Indicator
LCH	Licence Conditions Handbook
MFN	Mississauga First Nation
MNR	Ministry of Natural Resources

<b>List of Acronyms</b>	
<b>Acronym</b>	<b>Description</b>
MECP	Ministry of the Environment, Conservation and Parks
mSv	millisievert
NEW	Nuclear Energy Worker
NFPA	National Fire Protection Association
NO <sub>x</sub>	Nitrogen Oxides
NPRI	National Pollutant Release Inventory
OSL	Optically Stimulated Luminescence
PHCF	Port Hope Conversion Facility
PIP	Public Information Program
PIV	Physical Inventory Verification
PM	Preventive Maintenance
PWQO	Provincial Water Quality Objectives
RL	Respirator Limit
S&FP	Sample & Feed Preparation
SAT	Systematic Approach to Training
SHEQ	Safety Health Environment and Quality
SNRI	Short Notice Random Inspection
SSC	Systems Structures and Components
TC	Transport Canada
TED	Total Effective Dose
TRA	Toxics Reduction Act
UF <sub>6</sub>	Uranium Hexafluoride
ug U/L	micrograms of uranium per litre
UOC	Uranium Ore Concentrate
UO <sub>2</sub>	Uranium Dioxide
UO <sub>3</sub>	Uranium Trioxide
uSv	microsievert

## 1.2 Facility Operation


Cameco continues to strive for operational excellence at all of its facilities through consistent application of management systems across its operations to ensure that they operate in a safe, clean and reliable manner. Corporate policies and programs, including that for Safety, Health, Environment and Quality (SHEQ) provide guidance and direction for all site-based programs and procedures that define the BRR Quality Management System.

The general manager of the Blind River refinery is accountable for the programs and procedures for operating and maintaining the facility. The responsibilities for these programs and procedures have been delegated amongst the management team at BRR and their respective personnel. All members of the BRR management team are held accountable for the roles and responsibilities that they hold.

There was a net decrease of four employees in 2023, taking into account new hires, changes in employment status and terminations/retirements. There were no significant changes to roles, responsibilities, and authority in 2023.

An organizational chart for BRR for 2023 is shown in Figure 2.

**Figure 2 BRR Organizational Chart**



BRR has a License Conditions Handbook (LCH), issued by the CNSC. The purpose of this handbook is to establish and consolidate into one document the compliance framework related to the Cameco BRR licence. The LCH outlines CNSC expectations by defining the licensing basis, explaining the regulatory context related to each licence condition, and identifying the verification criteria for each licence condition.

BRR also has a Facility Licensing Manual (FLM) that describes the commitment by Cameco Corporation to operate a safe and efficient nuclear facility and how the requirements of the

CNSC are met at the refinery through the use of programs to ensure that the licensed activities at the site are controlled and conducted in a safe manner. The licensed activities are controlled by the use of documented procedures and the provision of qualified personnel. Controls are established commensurate with the safety significance of the activity, system or equipment.

In addition to Cameco requirements regarding management systems, the facility's management systems program has been designed to meet *REGDOC-2.1.1, Management System* and *CSA N286-12 Management system requirements for nuclear facilities*. This program provides the controls to ensure all processes are conducted in a safe manner and that processes applying to licensed activities are conducted in accordance with applicable CNSC quality requirements and other regulatory requirements. The application of the quality requirements is scaled according to the safety significance (complexity and hazard potential) of a particular activity.

At BRR changes to the physical design of equipment, processes and the facility with the potential to impact safety are evaluated using an internal design control process from project planning through to completion of the project. This review identifies impacts and potential impacts to the environment as well as to health and safety.

During 2023, the BRR operated routinely with no major operating problems. Tote bin availability and performance of the denitration area contributed to minor production losses throughout the year. Procurement of additional tote bins and installation of new denitration pots were undertaken in 2023 to address these issues.

The Blind River refinery carried out the annual summer shutdown to allow for scheduled maintenance work, employee vacation time, and to match Cameco Port Hope Conversion Facility's (PHCF) production requirements. During the six-week shutdown, employee vacations were staggered to accommodate uranium ore concentrate deliveries, and routine maintenance activities. The UO<sub>3</sub> plant also shutdown for the Christmas holidays, however a number of employees remained on site during this time to carry out routine shutdown maintenance and concentrate receipt activities.

BRR also has shorter shutdown periods throughout the year, ranging from a few hours to a few weeks. The shorter shutdowns are typically extended power outages due to storm events and/or to effect critical maintenance repairs, while the longer shutdowns are typically inventory or production requirements related.

Annual Third-Party Reviews of compliance with the inspection requirements specified in the site Licence Conditions Handbook (LCH) are carried out, with a copy of the report submitted to the CNSC.

A Facility Health and Safety Committee (FHSC) has been in place for many years and includes representation from both management and workers. The superintendent, analytical services,

compliance & licensing, superintendent, health safety & training, and the health safety officer are members of this committee. There is also worker representation from all departments on this committee, including production, maintenance, powerhouse, analytical services, security, and administration. In addition to conventional health and safety issues, the committee also discusses radiation and environment related issues. A separate ALARA committee is also in place.

As part of the management system programs, internal audits are conducted routinely to assess the level of conformance to these management systems. Starting in 2017 Cameco's corporate SHEQ group assumed responsibility for completion of required internal audits at Cameco licensed facilities, including the BRR.

The internal audit program encompasses all key areas of refinery operations including environmental protection, radiation safety, occupational health and safety and quality management. The audits include assessment of both conformance and legal compliance. The most recent corporate SHEQ audit was conducted in 2022 with the next scheduled for 2024. Third-party audits and internal assessments were also completed in 2023.

A 2023 audit summary is provided to the CNSC under separate confidential correspondence.

The performance of the facility in 2023 demonstrates that Cameco is qualified to carry out the activities permitted under the Licence. All activities on the defined site in the licence are subject to the *Nuclear Safety and Control Act* (NSCA). Cameco is committed to take all reasonable precautions to protect the environment and the health and safety of employees and the public, to maintain the security of the facility and the nuclear substances associated with the facility, and the necessary measures to facilitate Canada's compliance with international safeguards obligations.

### 1.3 Facility Modification

There were no modifications affecting the safety analysis of the licensed facility made in 2023 that required written approval of the Commission, or a person authorized by the Commission.

The following BRR documents referenced in the LCH were revised in 2023:

- EP 100 Emergency Response Plan
- ET 110 Environmental Protection Program
- AM 100 Facility Licensing Manual
- AM 400 Management System Program Manual
- BR PR 300 Waste Management Plan
- FSD-PGR-WM-001 FSD Waste Management Program

## 2.0 SAFETY AND CONTROL AREAS

### 2.1 Management

#### 2.1.1 Management System

This safety and control area covers the framework which establishes the processes and programs required to ensure that the organization achieves its safety objectives and continuously monitors its performance against these objectives, as well as fostering a healthy safety culture.

BRR's management systems program identifies the controls required to ensure all processes are conducted in a safe manner and that processes applying to licensed activities are conducted in accordance with applicable CNSC management systems requirements and other regulatory requirements. The application of management systems requirements is scaled according to the complexity and hazard potential of a particular activity.

An annual site management review meeting is held to review the suitability, adequacy, and effectiveness of the SHEQ policy and the site programs and procedures to ensure conformance to both Cameco and regulatory requirements. The 2023 annual management review meeting was held on April 2, 2024, and concluded that while there are opportunities for improvement, the site management systems were suitable, adequate, and effective.

In 2017, the Corporate SHEQ Audit group assumed responsibility for all required site internal SHEQ audits, Corporate SHEQ audits and compliance audits. With respect to compliance audits, they are conducted biennially against applicable federal and provincial environmental legislation. All regulations are audited at least once every three years. In late 2022, an internal SHEQ audit was conducted against the following site programs: environmental compliance, radiation compliance, transportation compliance, change management, maintenance and design as well as the corporate containment standard. The final report from this audit was received in 2023.

There were also a number of external audits/inspections carried by third parties as follows:

- A third-party audit of the Fuel Services Internal Dosimetry Program. This audit is a requirement under the quality assurance program developed for the Internal Dosimetry Services License issued to the Cameco FSD sites.
- An annual third-party facility condition inspection to assess compliance with requirements of the National Fire Code 2015 and CSA N393-13
- The Technical Standard and Safety Authority (TSSA) carried out an inspection in 2023
- The Boiler Inspection and Insurance Company of Canada (BI&I) carried out an inspection of the facility in 2023

- Three short notice random inspections (SNRI), a design information verification (DIV), and one physical inventory verification (PIV) were completed by the International Atomic Energy Agency (IAEA)

It should be noted that the above list does not include inspections completed by CNSC staff as part of their oversight of licensed activities. Audits, inspections and associated corrective actions are entered in the Cameco Incident Reporting System (CIRS) to address any issues identified. Audits will not be discussed elsewhere in this report. Details and findings related to the audit program will be submitted under separate cover due to the confidential nature of the information.

All procedures that support licensed activity are subject to the site document control process as described in the various site document control procedures. Procedures that support the licensed activity are maintained in electronic format on a database available to all site personnel. This includes, but is not limited to, procedures for operating and maintaining the facility, all environmental health and safety procedures, radiation protection and management systems. A total of 58 site documents were either reviewed and updated, or created, in 2023.

In 2023, BRR maintained its Management Systems Program Manual in compliance with *CSA N286-12 Management System requirements for nuclear facilities*. Changes were made to the Management Systems Program in 2023 to address CNSC inspection findings, changes in corporate documentation and changes in organizational structure. Two revisions were submitted to and accepted by CNSC staff as being in accordance with the licensing basis for the facility.

BRR follows a systematic evaluation method for its safety culture self-assessments which are generally completed every five years. The most recent self-assessment was completed in 2023. Cameco uses these assessments to shape the safety program improvements at each site. The report from that assessment was issued in 2023 and indicated some shift in overall perception from previous assessments, perhaps linked to significant turnover in workforce in recent years. Site leadership is developing specific actions to address items identified in the report.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on results from various external audits, internal assessments and a review of events in CIRS.

### 2.1.2 Human Performance Management

This safety and control area covers activities that enable effective human performance through the development and implementation of processes that ensure that licensee staff members are sufficient in numbers in all relevant job areas, and have the necessary knowledge, skills, and tools in place, in order to safely carry out their duties.

BRR maintains a sufficient number of qualified workers as well as the minimum number of responsible people to carry on the licensed activities safely and in accordance with the *Nuclear Safety and Control Act*, the CNSC REGDOC 2.2.5 *Minimum Staff Complement*, and the BRR's LCH.

BRR has a number of programs, procedures and processes that combined form the framework for a safe environment and foster a sustainable safety culture. Management has focused on enhancing the site's safety culture by establishing comprehensive environmental, radiation, training, and health and safety programs. These programs have contributed to the development of processes and practices such as the use of hazard recognition cards for maintenance activities and self-audit hazard recognition cards for other types of work.

All employees are encouraged to build and maintain a questioning attitude with respect to health, safety, radiation protection and environmental issues. Cameco has implemented a standardized, systematic approach to training (SAT) across all of its operations. SAT applies a robust, risk-informed system to analyze and track training requirements and develop and deliver appropriate training programs. The SAT process covers the initial training of employees, routine re-qualification, as well as re-qualification of employees after an extended absence. The design and development of SAT-based training programs for positions considered "in-scope" was completed in 2011. Mandatory federal, provincial and/or Cameco-required training is tracked and trended.

In 2023, 10,158 hours of training time were documented. Mandatory federal, provincial and/or Cameco-required training is tracked and trended, with 92.1% attendance achieved in 2023, a slight increase from 2022. This training ensured that all personnel have the level of training related to radiation safety, fire safety, chemical safety, on site emergency arrangements, environmental protection and conventional health and safety, appropriate for their duties. Employees on short or long-term absences due to illness or disability may affect these statistics. There are numerous processes in place to ensure employees are fully qualified to carry out the activities they have been assigned and also to ensure that employees who miss required training sessions are identified and scheduled to attend a subsequent training session.

BRR is a 24 hour a day, seven day a week operation. Following the requirements of Part III of the Canada Labour Code, BRR has defined maximum hours of work in a shift cycle for all employees. In addition, to ensure qualified personnel are available on-site to conduct licensed

activities in a safe manner, minimum crew complements for UO<sub>3</sub> operations and emergency response have been defined. In 2023, the Blind River refinery maintained the minimum number of qualified personnel.

A range of programs are in place to ensure that employees are fit for duty. They cover human resource matters such as a program for alcohol and substance abuse, safe haven, violence in the workplace, respectful workplace as well as addressing more general health matters such as medical surveillance and radiation protection monitoring. Cameco has an audit program that routinely looks at various aspects of the site training program. Corrective actions are taken to address any issues identified during these audits.

The site mentoring program ensures new employees are paired with experienced workers for the first six months of their employment. The mentoring process helps to ensure that new employees are properly trained in how to carry out their duties safely and to minimize risks to people and the environment.

In 2023, the following changes occurred with respect to certified or licensed employees:

- Two operators became Level II wastewater certified

BRR follows a systematic evaluation method for its safety culture self-assessments which are generally completed every five years. The most recent self-assessment was completed in 2018. Cameco uses these assessments to shape the safety program improvements at each site. The report from that assessment was issued in 2019 and indicated the site is engaged on safety issues and has a high degree of trust and confidence in the site management. Security culture was also included in the safety culture assessment for the first time and no specific issues were noted.

BRR had 18 days where the minimum complement for qualified ERT personnel was not met in 2023. In these circumstances, ERT leaders are directed to call 911 and additional ERT members in immediately upon assessing the emergency. There are 41 fully qualified ERT personnel and 10 ERT members in the process of being trained.

This safety and control area were assessed as part of the 2023 annual management review and considered to be effective based on review of training statistics and results from various external audits, internal assessments and a review of events in CIRS.

### 2.1.3 Operating Performance

This safety and control area includes an overall review of the conduct of the licensed activities and the activities that enable effective facility performance.

In 2023, BRR continued to operate in a manner that supports safe, clean, and reliable production and in compliance with applicable acts and regulations, as well as site programs and procedures.

The refinery carried out the annual schedule summer shutdown of the UO<sub>3</sub> plant between June 28 and August 10, 2023. During the shutdown, employee vacations were staggered to accommodate uranium ore concentrate deliveries, and routine maintenance activities.

There were no reportable events in 2023.

BRR operated in accordance with site programs and procedures and did not exceed any CNSC regulatory limits during the year. Annual operating targets are set and key performance indicators established for refinery operations. The annual licensed production limit of 18,000 tonnes of uranium as UO<sub>3</sub> was not exceeded in 2023.

As noted previously in this report, Cameco has an internal audit program that routinely looks at various aspects of site operations related to the licensed activities. BRR also had some external audits completed in 2023, as identified in Section 2.1.1 of this report.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on a review of the preventive maintenance program key performance indicators (KPI's) and operational production targets.

---

## 2.2 Facility and Equipment

### 2.2.1 Safety Analysis

This safety and control area covers the maintenance of the safety analysis which supports the overall safety case for the facility. This safety analysis is a systematic evaluation of the potential hazards associated with the conduct of a proposed activity or facility and considers the effectiveness of preventative measures and strategies in reducing the effects of such hazards.

BRR has a safety analysis report that documents the detailed safety analysis carried out for the facility. The safety report summarizes the systematic review of the site operations to identify and assess hazards and potential risks to the public and environment from BRR operations. Design reviews are done prior to making any plant modifications that may affect the safety case for the refinery, with the site safety analysis report updated periodically to include the findings from design reviews completed since the last revision to the report. BRR's safety analysis report was accepted by the CNSC in 2021.

There were no modifications made in 2023 that affected the safety case for the refinery. The safety significant systems at the facility have been identified and a preventive maintenance program is in place to ensure that the equipment associated with these systems is properly maintained. The preventive maintenance program is assessed annually as part of the site annual management review. There were no issues identified during the most recent review.

A gap analysis was conducted in 2023 against the requirements of REGDOC-2.4.4 Safety Analysis for Class IB Nuclear Facilities. An action plan for implementation of the requirements of this standard was submitted to and accepted by CNSC staff.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective.

### 2.2.2 Physical Design

This safety and control area relates to activities that impact on the ability of systems, structures, and components (SSCs) to meet and maintain their design basis, given new information arising over time and considering changes in the external environment.

As part of Cameco's budgeting process for capital expenditures, plant improvements related to physical design are identified and prioritized.

BRR contains numerous types of conventional industrial equipment including storage tanks, conveyors, and associated piping, as well as specialized equipment for the UO<sub>3</sub> refining process.

Changes to the physical design of equipment, processes, and the facility with the potential to impact safety are evaluated from initial planning through to the completion of the project. This review identifies impacts and potential impacts to the environment, radiation protection, health and safety and fire protection. A site design control procedure is in place which ensures that any equipment changes, or modifications will not have an adverse effect on the environment, on the health and safety of employees or on members of the public.

BRR has a contractual arrangement with the provincial Technical Standards and Safety Authority (TSSA) to ensure that oversight of pressure retaining components and systems continues to be carried out by a third-party expert. As part of this process, BRR utilizes non-destructive examination techniques to assess the integrity of pressure vessels and related systems. These examinations are primarily done in-house by qualified staff, though qualified third-party experts are used when necessary.

Examples of physical improvements to the site implemented in 2023 include:

- Installation of new denitration pots
- Repairs to HVAC systems and replacement of fume collection components
- Recoating of plant floors

### 2.2.3 Fitness for Service

This safety and control area covers activities that impact on the physical condition of SSCs, to ensure that they remain effective over time. This includes programs that ensure all equipment is available to perform its intended design function when called upon to do so.

BRR has programs and procedures that ensure the facility is operated in a safe, clean and reliable manner.

BRR has an established Preventative Maintenance (PM) program as defined in site documentation. All PM tasks are initiated and documented through the site work notification system in SAP, a corporate-wide enterprise application software package for asset management, maintenance management, accounting and purchasing functions. PM plans are issued, reviewed and updated periodically to ensure the PM routines developed continue to be effective and adequate. Key Performance Indicators (KPIs) are in place to monitor the effectiveness of the program. All regulatory related preventive maintenance work orders driven by the preventive maintenance plans were completed in 2023.

BRR has an in-service inspection (ISI) program which applies to both registered and nonregistered piping and vessels in the refinery, including those related to safety significant systems. Technicians performing radiographic, ultrasonic, magnetic particle and liquid penetrant inspections are certified in accordance with the Canadian General Standards Board (CGSB). Test methods have been selected on the basis of the historical record of operating and inspecting the UO<sub>3</sub> plant. They are considered the most appropriate for detecting potential problems and for revealing the type of deterioration most likely to occur as a result of the service conditions to which the equipment is subjected.

The NDE in-service inspection (ISI) program was maintained throughout the year with no significant issues identified. In 2023, all ISI's were completed within -10% and +20% of the target date. In addition to the ISI program, a process is in place to identify equipment and components reaching the end of their service life through means such as increased maintenance requirements, lack of availability of replacement parts or manufacturers recommendations. Items identified for replacement are assessed through the design change process and may require a capital expenditure, depending on the nature and cost of the replacement component.

Based on the maintenance related KPI's, the maintenance program, which includes the aging management component, is considered to be effective.

Fire protection systems are tested according to an established schedule as outlined in the Fire Protection Program (FPP). Third-party reviews are conducted to confirm required tests and inspections with respect to fire protection are completed and these review reports are submitted to the CNSC.

---

Process monitoring is conducted through product and intermediate quality control testing (such as chemical analysis) to ensure that the equipment is functioning within design specifications. Additional measures to ensure that equipment is operating as designed include monitoring of environmental systems (i.e., conductivity probes in condensate return lines to detect leaks, in plant uranium-in-air monitoring and real-time stack monitoring for oxides of nitrogen (NO<sub>x</sub>) as well as operator and specialist (i.e. safety officer and radiation safety officer) inspections.

This safety and control area were assessed as part of the 2023 annual management review and while opportunities for improvement were identified, it is considered to be effective based on a review of the preventive maintenance program key performance indicators (KPI's) and a review of events in CIRS.

## 2.3 Core Control Processes

### 2.3.1 Radiation Protection

This safety and control area covers the implementation of a radiation protection program, in accordance with the *Radiation Protection Regulations*. This program must ensure that contamination and radiation doses are monitored and controlled.

The refinery has an extensive Radiation Safety Program in place to meet the requirements of the *Nuclear and Safety Control Act* and the *Radiation Protection Regulations* and ensure exposures are kept to levels as low as reasonably achievable (ALARA). The program includes the following aspects:

- External dosimetry – personal monitoring
- Internal dosimetry – urine analysis & lung counting programs
- Workplace air sampling program
- Respirator program
- Radiation & contamination surveys

The CNSC regulatory limits for effective dose for Nuclear Energy Workers (NEWs) are 50 millisievert (mSv) per year and no more than 100 mSv over a specified five-year period.

For various radiological parameters, Cameco has established action levels, which are well below regulatory limits that may be indicative of a potential loss of control for that specific parameter. These action levels serve as an early warning of a condition that warrants further investigation. In addition, as a continual improvement tool, Cameco has established lower-tier internal administrative levels, which are set below the action levels and provide very early warning of a potential concern. A result above an internal administrative level is also investigated and remedial actions taken if necessary.

There were no CNSC radiation protection action level exceedances reported in 2023.

Radiation protection objectives and targets are established jointly by the site management team and site specialists, including the radiation safety officer, to ensure there is agreement, commitment and awareness of these objectives and targets across all areas of the refinery's operation. These objectives and targets can address, among other things, worker dose reduction initiatives and other projects which examine ways to reduce in-plant uranium-in-air concentrations. Site management ensures necessary resources are allocated to achieve the objectives and targets. Status reports on the objectives and targets are posted on the ALARA bulletin board outside the employee change rooms so that employees can monitor their progress.

Radiation safety objectives completed in 2023 included those related to implementation of the updated radiation protection regulation requirements for eye dose and pregnant and breastfeeding nuclear energy workers, as well as objectives related to radiation safety training. Of the five radiation safety objectives carried forward into 2023 from previous years, three remain in progress and of the three objectives set in 2023, two remain in progress. These objectives include follow-up activities for the Th-230 in DRaff assessment, for additional assessment of potential beta exposures, and implementation of several electronic forms and tracking systems for RP activities as well as an update to the Derived Release Limit report. These objectives will be carried over to 2024, with additional electronic forms being added to the objective. Additional support from the corporate office has been secured to assist completion of these activities in 2024.

As part of the work of the joint workplace health and safety committee, updates on the status of the radiation protection program are discussed at the monthly meetings and employees are encouraged to bring forward any questions or concerns. In addition to this committee, a separate ALARA committee is in place. This committee meets regularly to review and discuss radiation safety related incidents and issues, and to make recommendations for improvements. Projects addressed by the committee in 2023 included spray nozzles on the dryers and the fabrication of a shield for blade changes.

Any issues identified during either regulatory or internal audits are documented in the CIRS database so that corrective actions can be identified and implemented.

At the end of 2023, 99.1% of the required radiation training was completed which includes a variety of radiation safety topics including respirator training, radiation meter training, dosimeter training, procedural review and radiation theory training.

There were 5 radiation-related documents updated in 2022 which included four (4) procedures and one form related to various aspects of the site program. All radiation safety procedures and forms are reviewed and updated as required on a regular basis.

An inventory of sealed and unsealed sources that are used or possessed on site are listed in the radioisotope source control procedure. There are currently no radioisotopes on site that exceed 50 MBq of a radioactive prescribed substance. Regular inventory of other disk and liquid sources are carried out in accordance with the radioisotope procedure. Results of the 2023 inventory showed that all sources are accounted for and pose no undue risk to workers.

All radiation monitoring devices and instrumentation are routinely checked and calibrated as required. Calibration frequencies are identified, and a calibration schedule maintained. Equipment that is damaged or non-operational is removed from service until it can be repaired and recalibrated. In 2023 new radiation protection monitoring devices/instrumentation were

purchased to either augment the existing equipment inventory or to replace non-operational equipment that was deemed no longer repairable.

Calibration of contamination monitoring instrumentation is done in-house or by a qualified third-party vendor. Calibration of gamma survey meters, electronic personal dosimeters and other radiation protection instrumentation such as air flow calibrators and respirator fit testing equipment are also sent off-site for calibration by a qualified third party or new, calibrated instruments purchased.

### Dosimetry

Cameco uses a licensed dosimetry services provider accredited by the CNSC. The dosimetry service provides optically stimulated luminescence (OSL) dosimeters to monitor whole body and skin dose for employees, contractors and visitors as required. Ring dosimeters are also issued to certain employees, dependent on their job duties. Dosimeters are changed monthly for operations (production and maintenance) personnel and quarterly for administration and support staff. Results are provided by the dosimetry services provider to both Cameco and to the National Dose Registry.

Internal doses are assigned through urine analysis and lung counting programs which are part of Cameco’s licensed internal dosimetry service.

The following tables and graphs summarize individual exposure results. Note that in figures with ranges on the horizontal axis, a range of 1 – 2, for example, means all results are greater than or equal to ( $\geq$ ) 1 and less than ( $<$ ) 2.

### Whole Body Dose

Distributions of 2023 external whole-body dose are shown in Table 2 and Figure 3. 80% of the whole-body exposures were below 1 mSv which is a slight decrease from 82% in 2022. Less than 1% of external whole-body dose results in 2023 were above 5 mSv.

**Table 2**

<b>2023 Whole Body Dose Distribution</b>	
<b>Dose Range (mSv)</b>	<b>Percentage of Individuals (%)</b>
0 – 1	80.0
1 – 2	9.4
2 – 3	2.7
3 – 4	2.7
4 – 5	4.3
> 5	0.8

Figure 3





Table 3 and Figure 4 show the employee average and maximum individual external whole-body dose for the five-year period from 2019 – 2023. This data includes contractors with NEW status. The average dose in 2023 was within the average dose range from 2019 through 2022. The maximum individual external whole-body dose was 5.70 mSv received by an S&FP operator.

Whole body dose is a component of effective dose.

**Table 3**

2019 – 2023 Whole Body Dose				
Year	Number of Individuals	Minimum (mSv)	Average (mSv)	Maximum (mSv)
2019	169	0.0	0.89	4.74
2020	169	0.0	1.03	7.12
2021	185	0.0	0.85	6.71
2022	207	0.0	0.72	5.87
2023	249	0.0	0.76	5.70

**Figure 4**



Skin Dose

Distributions of 2023 external skin doses are shown in Table 4 and Figure 5. Over 89% of the external skin doses were below 10 mSv. All results remain less than 10% of the regulatory limit of 500 mSv.

**Table 4**

2023 Skin Dose Distribution	
Dose Range (mSv)	Percentage of Individuals (%)
0 – 10	89.4
10 – 20	6.3
20 – 30	3.5
30 – 40	0.8
40 – 50	0.0
> 50	0.0

**Figure 5**





Table 5 and Figure 6 show the employee average and maximum individual skin dose for the five-year period from 2019 – 2023 including contractors (NEW). Average dose was slightly below the range of the previous four years. The maximum individual skin dose was slightly lower than the previous year. The maximum individual dose in 2023 was 32.6 mSv, which is below 5% of the CNSC annual limit of 500 mSv for skin dose. The individual with the highest skin exposure was a maintenance employee.

**Table 5**

<b>2019 – 2023 Skin Dose</b>				
<b>Year</b>	<b>Number of Individuals</b>	<b>Minimum</b>	<b>Average</b>	<b>Maximum</b>
2019	169	0	4.8	29.2
2020	169	0	5.1	39.1
2021	187	0	4.4	39.9
2022	207	0	3.8	34.2
2023	255	0	3.7	32.6

Figure 6



### Eye Dose


The CNSC regulatory dose limit to the lens of the eye for NEW's is 50 mSv per year. An interim monthly action level of 6 mSv per month, and an interim quarterly action level of 12 mSv per quarter is now in place for BRR. There is not yet a licensed dosimetry service for eye dose and eye dose is calculated from the worker OSLD.

Table 6 and Figure 7 display the distribution, in 5 mSv increments, of the calculated dose to the eye for all NEWs in 2023. The calculated eye dose for the majority of NEWs was below 5 mSv (85.9%) with no employees above 20 mSv.

**Table 6**

2023 Eye Dose Distribution	
Dose Range (mSv)	Percentage of Individuals (%)
0 – 5	85.9
5 – 10	11.0
10 – 15	2.7
15 – 20	0.4
> 20	0

**Figure 7**



The highest eye doses are from the operations work group, consisting of production and maintenance personnel. In 2023, the average eye dose for all NEWs was 1.9 mSv and the maximum annual eye dose was 15.1 mSv.

Changes to the *Radiation Protection Regulations* prompted BRR to initiate tracking and analysis of eye dose to employees and contractors in 2021.


Table 7 and Figure 8 present the employee average, minimum and maximum eye dose for the 2021 - 2023 period. This table and figure will include year by year comparison in future reports as data is collected. Eye dose is currently being estimated from the OLSA results by the dosimetry service provider.

The chart illustrates that the maximum annual dose received by an individual is below the regulatory limit. In 2023, the individual with the highest eye dose was a process operator, this is a different individual than the operator who had the maximum skin dose.

Table 7

<b>Eye Dose</b>				
<b>Year</b>	<b>Number of Individuals</b>	<b>Average Dose (mSv)</b>	<b>Minimum Dose (mSv)</b>	<b>Maximum Dose (mSv)</b>
2021	185	2.3	0.0	20.6
2022	207	2.0	0.0	18.2
2023	255	1.9	0.0	15.1

Figure 8



Extremity Dose table

Process operators and certain maintenance workers have historically been issued ring dosimeters. These dosimeters are only required to be worn when working in the raffinate and DRaff areas of the refinery but may be worn in other areas of the refinery as well. Table 8 shows the average, minimum and maximum ring dosimeter result for employees over the last five years. The average extremity dose increased in 2023 compared to 2022. The 2023 average result of 4.3 mSv is less than 1% of the CNSC regulatory limit of 500 mSv, and the maximum extremity dose of 26.6 mSv is approximately 5.3% of the CNSC regulatory limit of 500 mSv. The highest extremity dose was to a process operator. This was a different individual than the operator who had the maximum eye dose and skin dose.

Table 8

<b>2019 – 2023 Extremity Dose</b>				
<b>Year</b>	<b>Number of Individuals</b>	<b>Average</b>	<b>Minimum</b>	<b>Maximum</b>
2019	45	3.9	0.04	11.9
2020	45	3.4	0	14.5
2021	59	5.2	0	27.2
2022	58	2.7	0	20.2
2023	51	4.3	0	26.6

Urine Analysis

Table 9 shows the distribution of urine results for 2023. A total of 5,537 urine samples were collected and analyzed for uranium during 2023. The majority of uranium in urine results (> 98.0%) were less than 5 µg U/L in 2023.

Table 9

<b>2023 Urine Analysis Results</b>	
<b>Distribution of Results</b>	<b>2023</b>
Number of Samples ≤ 5 µg U/l	5427
Number of Samples >5 to ≤ 25 µg U/l	106
Number of Samples >25 to ≤ 50 µg U/l	3
Number of Samples > 50 µg U/l	1
Number of Uranium in Urine Samples Analyzed	5537
Maximum Routine Sample Result (µg U/L)	12.6
Maximum Non-Routine Sample Result (µg U/L)	94.8

The distribution of 2023 internal urine dose for employees is shown in Table 10 and Figure 9. Approximately 64.2% of the individual assigned doses were below 0.2 mSv, which is slightly less than the 2022 statistic of 68.6%. Approximately 9% of the urine dose results were less than 1 mSv, which is similar to 2022. Cameco’s Fuel Services Division has an Internal Dosimetry Licence (#11010-16-24.0) for both urinalysis and lung counting.

**Table 10**

2023 Internal Dose Distribution (Urine Analysis)	
Dose Range (mSv)	Percentage of Individuals (%)
0.0 – 0.2	64.2
0.2 – 0.4	5.5
0.4 – 0.6	7.9
0.6 – 0.8	10.9
0.8 – 1.0	5.5
> 1.0	6.1

**Figure 9**




Table 11 and Figure 10 present the average and maximum internal urine analysis doses for the 2019 through 2023 period. A total of 165 employees and contractors were monitored by the urine analysis program during 2023. The average and maximum internal urine analysis doses in 2023 (including contractors) were 0.27 mSv and 1.70 mSv respectively which were comparable to previous years. The maximum dose of 1.70 mSv was received by a process operator.

Dose from urine analysis is part of the total effective dose.

Table 11

2019 – 2023 Internal Dose (Urine Analysis)				
Year	Number of Individuals	Average Dose (mSv)	Minimum Dose (mSv)	Maximum Dose (mSv)
2019	151	0.25	0.00	2.85
2020	155	0.27	0.00	2.58
2021	154	0.21	0.00	1.92
2022	175	0.23	0.00	1.98
2023	165	0.27	0.00	1.70

Figure 10




Table 12 shows a comparison of the annual exposure results for whole body dose, skin dose and urine analysis broken down by work group. The highest doses are from the operations work group, consisting of production and maintenance personnel.

**Table 12**

2023 Annual Exposure Results by Work Group									
Work Group	Whole Body (mSv)			Skin Exposure (mSv)			Urine Analysis (mSv)		
	Avg	Min	Max	Avg	Min	Max	Avg	Min	Max
Administrative Support	0.42	0.00	1.29	0.72	0	3.37	0.01	0.00	0.13
NEW Contractors	0.05	0.00	0.41	0.33	0	3.09	0.02	0.00	0.09
Operations	1.72	0.03	5.70	9.56	0.25	32.55	0.049	0.00	1.70
<b>Total</b>	<b>0.76</b>	<b>0.00</b>	<b>5.70</b>	<b>3.78</b>	<b>0.00</b>	<b>32.55</b>	<b>0.27</b>	<b>0.00</b>	<b>1.70</b>

### Lung Counting

As part of the licensed internal dosimetry program Cameco employs the use of a lung counter to monitor and assess exposure of uranium in the lungs of its employees and contractors (NEW) at BRR. This equipment is capable of measuring extremely low levels of contamination to the point where an employee’s exposure could be stopped well before it could become an issue.

A total of 255 internal lung count doses were assigned at BRR in 2023. There were no investigations triggered by the lung counting program during the year and no regulatory action level was exceeded for lung count measurements. Intercomparisons (independent tests) were reinstated by Health Canada in 2021 to validate, test, and certify the lung counting system.

The estimates of 2023 internal exposures, based on the lung counting program, were assigned for 90 employees and the prorated actuals of 2022 internal exposures were calculated for 165 contractors (NEW) and administrative employees. The 2023 average internal lung counting dose assigned was 1.0 mSv. The maximum dose of 4.4 mSv, received by a process operator was within the range of the previous four years. Note that the action level is 5 mSv.

Table 13 and Figure 11 show the distribution of assigned lung counting doses. All assigned lung doses were below 5 mSv.

Table 13

2023 Internal Dose Distribution (Lung)	
Dose Range (mSv)	Percentage of Individuals (%)
0 – 1	70.6
1 – 2	2.4
2 – 3	9.8
3 – 4	3.5
4 – 5	13.7
> 5	0.0

Figure 11




Table 14 and Figure 12 presents the internal lung counting dose data for 2019-2023 period.

Table 14

Internal Lung Count Exposures 2019 – 2023				
Year	Number of Individuals	Average (mSv)	Minimum (mSv)	Maximum <sup>1</sup> (mSv)
2019	172	0.5	0.0	2.1
2020	167	1.2	0.0	4.0
2021	186	0.9	0.0	3.2
2022	209	0.6	0.0	2.7
2023	255	1.0	0.0	4.4

<sup>1</sup>Maximum annual dose to an individual

Figure 12




Table 15 shows the annual lung dose results for each of the three work groups. The highest dose is from the operations group.

Table 15

<b>Assigned Internal Lung Count Doses 2023</b>				
<b>Dosimetry Group</b>	<b>Number of Individuals</b>	<b>Average (mSv)</b>	<b>Minimum (mSv)</b>	<b>Maximum<sup>1</sup> (mSv)</b>
Administrative Support <sup>2</sup>	72	0.0	0.0	0.5
NEW Contractors <sup>2</sup>	33	0.2	0.0	1.5
Operations	90	2.7	0.0	4.4
Regulatory Limit - annual (5 years)		50 (100)		
<sup>1</sup> Maximum annual dose to an individual				
<sup>2</sup> Includes prorated doses				

In 2023, no lung count measurements exceeded the Decision Level (DL) of the lung counter; therefore, lung doses for all individuals were based and assigned on group averages. Differences in individual lung doses within the same group are due to different fractions of the group average being applied to the individual’s annual dose, based on the dates the individual’s lung counts occurred.

Differences in individual lung doses from year to year are due to correction factors. The current methodology assigns the dose from a lung count to the next lung count, hence the lung doses for 2023 are estimates only, projecting the exposure from the last lung count in 2023 until the end of the year to be the same as the one between the last two lung counts. Once the lung counts are completed in 2024, the actual lung doses for 2023 can be calculated. The difference between the actual and estimated lung doses is applied to the next year estimates (becoming corrected estimates).

Lung count is a component of total effective dose.

Total Effective Dose

The total effective dose (TED) was assessed for 255 employees and contractors. It should be noted that the internal lung dose component was assessed using the estimating function of the lung counting program management. The site average and maximum total effective dose for 2023 were 1.96 mSv and 10.67 mSv, respectively.

Table 16 and Figure 13 show the breakdown of the total effective dose for employees in 2023. 80.5% of employees or contractors (NEWs) had an effective dose of 4 mSv or less.

**Table 16**

2023 Total Effective Dose Distribution	
Dose Range (mSv)	Percentage of Individuals (%)
0 – 2	71.3
2 – 4	9.2
4 – 6	6.9
6 – 8	5.0
8 – 10	6.9
> 10	0.8

**Figure 13**





Table 17 and Figure 14 present the total effective dose for employees during the 2019 -2023 period. The average employee effective dose in 2022 is consistent with the average effective dose recorded over the past five-year period.

The five-year regulatory limits established in the *Radiation Protection Regulations* apply to unique five-year periods of time. The current period extends from January 1, 2021, to December 31, 2025. The maximum individual effective dose for the current five-year dosimetry period is 27.9 mSv which is well below the regulatory limits of 50 mSv/year and 100 mSv/5 years. The average total effective dose five-year trend from 2019 through to the end of 2023, remains stable, with a maximum average of 2.5 mSv in 2020 and a minimum average of 1.5 mSv in 2022.

**Table 17**

<b>Total Effective Dose 2019 - 2023</b>				
<b>Year</b>	<b>Number of Individuals</b>	<b>Average (mSv)</b>	<b>Minimum (mSv)</b>	<b>Maximum<sup>1</sup> (mSv)</b>
2019	172	1.6	0.0	7.7
2020	169	2.5	0.0	10.1
2021	186	1.9	0.0	9.3
2022	210	1.5	0.0	8.7
2023	255	2.0	0.0	10.7
<sup>1</sup> Maximum annual dose to an individual				

Figure 14



Cameco measures and assigns dose to all workers with a potential to receive dose and designates workers as NEWs on this potential. Average results are reported using an assignment of a zero dose when the dose was too small to be measured. A measured dose of zero is a legitimate dose and reflects the radiation exposure controls in place at the facility.

Table 18 shows the annual NEW total effective dose results for measurable doses (removal of zero doses). The average total effective dose for all measurable doses (zero doses removed) for a NEW in 2023 was 1.96 mSv.

**Table 18**

<b>Total Effective Dose (All Measurable Doses – Zero Dose Removed)</b>				
<b>Year</b>	<b>Number of Individuals</b>	<b>Average<sup>2</sup> (mSv)</b>	<b>Minimum (mSv)</b>	<b>Maximum<sup>1</sup> (mSv)</b>
2020	89	1.3	0.1	10.1
2021	181	3.73	0.03	9.31
2022	200	1.62	0.01	8.69
2023	254	1.96	<0.01	10.67

<sup>1</sup>Maximum annual dose to an individual  
<sup>2</sup>BRR began reporting non-zero average total effective dose in 2020

Table 19 shows the total effective dose broken down into urine analysis dose, lung count dose and external whole-body dose for 2023 (zero doses included).

**Table 19**

<b>Dose Components &amp; Total Effective Dose 2023</b>												
<b>Dosimetry Group</b>	<b>Urine Analysis Dose (mSv)</b>			<b>Lung Counting Dose<sup>1</sup> (mSv)</b>			<b>External Whole-Body Dose (mSv)</b>			<b>Total Effective Dose (mSv)</b>		
	<b>Avg</b>	<b>Min</b>	<b>Max</b>	<b>Avg</b>	<b>Min</b>	<b>Max</b>	<b>Avg</b>	<b>Min</b>	<b>Max</b>	<b>Avg</b>	<b>Min</b>	<b>Max</b>
Administrative support	0.01	0.00	0.13	0.0	0.00	0.5	0.42	0.00	1.29	0.48	0.01	1.64
NEW Contractors	0.02	0.00	0.09	0.2	0.00	1.5	0.05	0.00	0.41	0.27	0.00	1.48
Operations	0.49	0.00	1.70	2.7	0.00	4.4	1.72	0.03	5.70	4.89	0.09	10.67
<b>BRR Average</b>	<b>0.27</b>	<b>0.00</b>	<b>1.70</b>	<b>1.0</b>	<b>0.00</b>	<b>4.4</b>	<b>0.74</b>	<b>0.00</b>	<b>5.70</b>	<b>1.96</b>	<b>0.00</b>	<b>10.67</b>

<sup>1</sup>Based on estimated individual lung doses

Doses assigned by the urine analysis program continue to be minimal. All lung doses were assigned using a group average method. As with the previous year's data, the group averages for external whole-body dose are low compared to maximally exposed individuals. This indicates that workplace controls are adequately controlling exposure for the group as a whole but the actions of specific employees are causing those individuals to receive unnecessary dose.

As indicated in Table 20, the individuals with the highest effective doses at BRR include process and S&FP operators.

**Table 20**

<b>2023 Five Highest Effective Dose Individuals</b>				
<b>Occupation</b>	<b>Urine Dose (mSv)</b>	<b>Lung Dose (mSv)</b>	<b>External Whole-Body Dose (mSv)</b>	<b>Effective Dose (mSv)</b>
S&FP	1.03	3.97	5.67	10.67
S&FP	0.78	3.59	5.70	10.07
S&FP	0.83	4.10	4.72	9.65
Process Operator	1.37	3.95	4.18	9.50
S&FP	0.96	4.14	4.36	9.46

Collective dose for each dose component with all assigned doses is provided in Table 21 for 2020 through 2023.

**Table 21**

<b>Collective Dose</b>						
<b>Year</b>	<b>Whole Body (mSv)</b>	<b>Skin (mSv)</b>	<b>Extremity (mSv)</b>	<b>Urine Dose (mSv)</b>	<b>Lung Dose (mSv)</b>	<b>Effective Dose (mSv)</b>
<b>2020</b>	174.3	857.1	153.8	41.9	203.6	419.8
<b>2021</b>	157.3	828.4	309.0	31.8	159.4	348.6
<b>2022</b>	148.9	793.7	159.0	40.5	133.8	323.1
<b>2023</b>	189.7	941.0	216.8	44.4	264.8	498.9

Contamination Control

An extensive contamination control program is in place at the refinery. The refinery is divided into three zones for contamination control purposes. Zone 1 areas are designated as clean areas, with no dispersible radioactive material allowed, while Zone 3 areas are production areas. Zone 2 areas are zones where small amount of radioactive material may be present. Routine contamination monitoring is done in Zone 1 and 2 areas, with a focus on employee lunchrooms, change rooms and hallways. Table 22 summarizes 2023 alpha monitoring results from both areas and includes both swipe samples and direct contact surface measurements. There were forty-three results above the internal administration level (IAL) in 2023, compared to fifty-four results above the IAL in 2022. For any results over the IAL, the affected area is cleaned and re-monitored to verify the contamination has been removed. Contamination readings above the IAL pose no significant risk to people or to the environment. The number of contamination events in 2023 was attributed to responsive maintenance activities in the refinery.

**Table 22**

<b>2023 Alpha Contamination Monitoring Results</b>		
<b>Area</b>	<b>Total Number of Measurements</b>	<b>Number of Readings Above IAL</b>
Zone 1	1,264	1
Zone 2	15,615	42
Internal Administrative Level (IAL) for swipes is 0.15 Bq/cm <sup>2</sup> and for direct contact readings is 0.37 Bq/cm <sup>2</sup> .		

All plant clothing is laundered on site and clothing and work boots are routinely monitored for contamination; with items contaminated above administrative levels disposed of via the on-site incinerator. There were no contamination issues identified related to vehicles leaving the refinery.

Three whole body monitors are in routine service at the front entrance to the facility. All employees and visitors are required to pass through a whole-body monitor prior to exiting the refinery. Any contamination issues identified are addressed promptly prior to individuals leaving site.

In-plant Air

A summary of in-plant air sampling results for 2023 is provided in Table 23 and Table 24. Approximately 0.5% of the samples were above the uranium-in-air respirator level (RL). There were 59 samples above the RL in 2023 compared to 77 samples above in 2022. Average results for the plant areas identified in the table were similar to the 2022 area average results, with the average result being 5 µg U/m<sup>3</sup>, or approximately 5% of the RL. The highest result for the year was from the denitration area. The number of RL samples are attributable to the responsive maintenance activities throughout the refinery, in particular in the denitration and draff areas. Through the use of respiratory protection, there were no significant worker doses as a result of the increased number of RL events.

**Table 23**

	# of Samples	Average (ug/m <sup>3</sup> )	Max (ug/m <sup>3</sup> )	# of Samples Above RL
Aisle to Powerhouse	12	0	2	0
Boildown	249	2	144	2
Calcination	2161	5	227	3
Control Room	2	0	0	0
Digestion	372	3	48	0
Draff/Raffinate	3530	1	83	0
Equipment Decontamination	496	1	167	1
Gravimetric Feeder	363	9	296	7
Main Aisle	12	4	9	0
MAINT. SHOP	12	0	1	0
Solvent Extraction	12	1	5	0
Sump Treatment	294	4	37	0
U CONC Lab	12	0	1	0
UO3 Lab	12	0	0	0
Warehouse	2541	2	205	1
Denitration	2116	13	953	45
<b>Grand Total</b>	<b>12196</b>	<b>5</b>	<b>953</b>	<b>59</b>
Respirator Level (RL) is 90 ug/m <sup>3</sup>				

As shown in Table 24, there were a total of 2007 samples from the raffinate/DRaff area analyzed for thorium-in-air in 2023. Approximately 9% of the samples analyzed for thorium-in-air were above the thorium-in-air RL, up from the 8% in 2022. The number of RL samples increased to 180 in 2023 compared to 150 in 2022.

**Table 24**

<b>2023 Thorium-in-Air Sampling Results</b>			
# of Samples <sup>1</sup>	Average Th-230 (Bq/m <sup>3</sup> )	Maximum Th-230 (Bq/m <sup>3</sup> )	# of Samples above RL
2007	0.04	1.9	180
<sup>1</sup> Respirator Level (RL) is 0.15 Bq/m <sup>3</sup> Th-230			

The increase in RL samples are attributable an increase in responsive maintenance activities throughout the refinery, in particular in the denitration and draff areas. Through the use of

respiratory protection, there were no significant worker doses as a result of the increased number of RL events.

### Gamma Surveys

Plant gamma surveys using hand-held meters are done on a routine basis throughout the refinery. The frequency of the readings and the number of readings taken in each area varies based on the area of the refinery and the historical results from that area. Measurement frequencies can vary from monthly to semi-annually. Table 25 summarizes the results from general area readings taken in 2023. The results indicate that the raffinate/DRaff area has the highest gamma fields of all refinery areas. The 2023 average results in raffinate/DRaff are similar to 2022. The maximum reading of 246 uSv/h is higher than in 2022. This is due to differences in the location where the reading was taken. There was a slight increase in the UOC warehouse results which is attributed to increased UOC receipts in 2023. There were no other adverse trends noted. Signage is posted at areas or locations where there is a reasonable probability that a person may be exposed to a dose rate greater than 25 µSv/h.

**Table 25**

<b>2023 Summary of Plant Gamma Readings by Area (µS/h)</b>			
<b>Location</b>	<b>Average</b>	<b>Maximum</b>	<b>Range</b>
UOC Warehouse	21	89	5 - 89
UOC Sub-sampling Lab	10	20	3 - 20
Calcination Area	8	28	1 - 20
Digestion	2	6	1 - 6
Solvent Extraction	1	3	<1 - 3
UO <sub>3</sub> Sub-sampling Lab	3	6	2 - 6
Scrap Recovery	1	2	<1 - 2
Raffinate/DRaff	39	246	<1 - 246
Boildown	<1	2	<1 - 2
Equipment Decontamination	5	10	1 - 10
Sump Treatment	1	1	1
Denitration	1	3	<1 - 3
Nitric Acid Recovery	<1	2	<1 - 2

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on a review of radiological dose and monitoring data and results from completion of annual self-assessment checklists.

### 2.3.2 Conventional Health and Safety

This safety and control area covers the implementation of a program to manage conventional workplace health and safety hazards and to protect personnel and equipment.

A key element of a safe, clean and reliable operation is a comprehensive and well-established worker protection program which has been in place for many years at the BRR. The foundation of the program is based on the *Nuclear Safety and Control Act* and its regulations as well as Part II of the Canada Labour Code. The regulations made pursuant to the *Nuclear Safety and Control Act* and the Canada Labour Code prescribe specific health and safety requirements that are met by the BRR.

Non-radiological safety hazards are managed through a comprehensive Occupational Health and Safety program as prescribed by the Cameco Health and Safety Management Program. This program set out the requirements for management of health and safety aspects of the operation consistent with Cameco's corporate SHEQ policy. Key components of the program include:

- compliance with all safety and health-related legal and regulatory requirements,
- the setting of site safety and health objectives,
- the implementation of corporate safety standards,
- the development and maintenance of a formal hazard recognition, risk assessment and change control processes; and
- the documentation of health and safety significant incidents from the start through to the verification of completion of corrective actions via the CIRS database.

The BRR site program undergoes several review processes, including scheduled procedure reviews, program audits, and annual management review. Conformance to the program is also tested through various inspection programs, incident investigations, and ongoing analysis by the joint workplace committees.

The health and safety management program fosters and promotes a strong sustainable safety culture. Cameco has five key principles related to safety that form the framework for how safety is managed. These are:

- safety is our first priority,
- we are all accountable for safety,
- safety is part of everything that we do,
- safety leadership is critical to Cameco Corporation; and
- we are a learning organization.

The effectiveness of the conventional OHS system can be evaluated by the responsiveness of the site to leading safety activities such as audits, inspections, evaluations, reviews, benchmarking,

training and employee participation and engagement. There is a site joint workplace health and safety committee, known as the Facility Health and Safety Committee (FHSC), which meets monthly to discuss safety-related issues. Committee members also participate in site FHSC inspections which are carried out on a weekly basis during operations. A schedule is followed to ensure the entire facility is inspected annually. Inspection results are distributed and published and are also entered into the CIRS database for recording and tracking purposes. Departmental inspections are also conducted monthly. A total of 23 FHSC inspections were conducted in 2023, along with 94 department inspections.

BRR has tracked leading and lagging safety indicators for many years. These consist of, but are not limited to, tracking safety meeting attendance, tracking the percentage of safety inspections completed and safety statistics. This data is reviewed by site and divisional management and has helped improve the overall safety performance at the refinery. Table 26 presents the safety statistics for the refinery over the last five years.

**Table 26**

<b>2019 – 2023 Safety Statistics</b>					
<b>Year / Parameter</b>	<b>2019</b>	<b>2020</b>	<b>2021</b>	<b>2022</b>	<b>2023</b>
First Aid Injuries	9	14	8	15	23
Medical Diagnostic Procedures	3	2	5	10	5
Medical Treatment Injuries	2	2	1	1	3
Lost Time Injuries	0	0	0	0	1
Lost Time Injury Frequency	0	0	0	0	0.69
Lost Time Injury Severity	0	0	0	0	2.08
Site TRIR	2.37	1.61	0.76	2.37	2.78

All reported Occupational Health and Safety incidents are documented in CIRS for tracking and management. The CIRS system defines five significance levels of incidents based on actual and potential outcome, with Significance Level I incidents being minor and Significance Level V incidents having the highest actual and potential consequences. A significance rating system is built into the CIRS database and used to assess all events and near misses. There were no level IV or V health safety related events.

There were four injuries reportable to the Employment and Social Development Canada (ESDC) in 2023, compared to three reportable in 2022. Three of the reportable injuries were due to placement of the affected employees on restricted duties on a short-term basis, the fourth was due to a lost time injury.

There was a lost time injury on August 3, 2023. While an employee was walking up the stairs, they pulled on the handrail and felt a tweak in the midback. The next morning the pain had worsened. This incident has been accepted by the WSIB as a lost time injury and is currently undergoing the appeal process.

BRR's total recordable injury rate (TRIR) at the end of 2023 was 2.78 due to the restricted duties and lost time noted above, a slight increase from the previous year.

The refinery has an effective orientation program for contractors, utilizing health and safety orientation handbooks and classroom training.

BRR has a safety charter (the Charter) in place detailing our employee's commitment to safety. Each employee is asked to sign the Charter to demonstrate their personal commitment to safety. As new employees are hired, Cameco explains the Charter to them and requests they sign the Charter. A copy of the Charter with all employee signatures is posted at the refinery entrance.

Several activities to improve occupational health and safety were undertaken in 2022, including the following:

- BRR held Return-to-Work Safety Stand Downs for employees after the summer vacation period to help employees refocus and pay attention to working safely.
- Five site safety promotions for ergonomics, safety charter, fire safety, caught working safely and a kids easter colouring
- Implemented 1 proactive safety improvement
- 484 STOP (self-check) observations were completed
- 39 safety suggestions were received from employees

The 2023 objective related to ergonomic assessments was completed. Open objectives related to contractor management, control of hazardous energy and job task observations are being carried over to 2024.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on a review of health safety statistics and results from completion of annual self-assessment checklists.

### 2.3.3 Environmental Protection

This safety and control area covers the programs that monitor and control all releases of nuclear and hazardous substances into the environment, as well as their effects on the environment, as the result of licensed activities.

There are both federal and provincial regulatory authorities that have legislative jurisdiction over environmental protection at the facility. Cameco monitors air and liquid effluent discharges from BRR to ensure that they meet applicable provincial and federal requirements.

The refinery's Environmental Protection Program (EPP) is comprised of the following components:

- sampling of water and air emissions
- high-volume air sampling of ambient air
- additional ambient sampling, including soil, surface water and groundwater monitoring

For key emission parameters, Cameco has established action levels that may be indicative of a potential loss of control for that specific parameter. As noted previously, these action levels serve as an early warning of a condition that warrants further investigation. Action levels are accepted by CNSC staff. In addition, as a continual improvement tool, Cameco has established lower-tier internal administrative levels, which are set below the action levels and provide very early warning of a potential concern. A result above an internal action level is also investigated and remedial actions taken if necessary.

The key characteristics of the operation and activities that can have a significant environmental impact are monitored and measured and are described in the EPP and associated procedures. These documents identify the emissions to the air, water and land, the programs that are in place to monitor them, what is measured, the legal requirements and the reporting requirements. Eleven environmental related documents were updated in 2023.

Environmental objectives and targets are established jointly by the site management team and site specialists, to ensure there is agreement, commitment and awareness of these objectives and targets across all areas of the refinery's operation. These objectives and targets can address, among other things, planned environmental improvements or enhancements in the field, purchase of new monitoring equipment and procedural and data management improvements. The status of these objectives and targets is reviewed by the site management team and resources are allocated as required to achieve the targets. Update reports on the objectives and targets are posted on the EMS bulletin board outside the employee change rooms so that employees can monitor their progress.

New environmental objectives were established at the start of 2023. The objectives were: install additional boreholes for groundwater monitoring and incorporate into the groundwater protection program, investigate options for reducing greenhouse gas emissions, and continue waste management initiatives to reduce the inventory of contaminated combustible material (CCM) and accumulated packaged waste. These activities were completed in 2023.

As part of the joint workplace health and safety committee, updates on the status of the environmental protection program at the refinery are discussed at the monthly meetings and employees are encouraged to bring any questions or concerns forward.

Any issues identified during either regulatory or internal audits are documented in the CIRS database so that corrective actions can be identified and implemented.

#### Dose to the Public

The derived release limit (DRL) for a given radionuclide is defined as the release rate that would cause an individual of the most highly exposed group to receive and be committed to a dose equal to the regulatory annual dose limit due to release of the radionuclide to air or surface water during normal operation of a nuclear facility over the period of a calendar year.

The DRL for the facility is based on three components: dose to the public from air emissions, dose from water discharges and dose from gamma radiation. For the refinery, dose to the public from air and water emissions is a very small fraction of the public dose limit. In 2023 the dose to the public from air emission was <0.00001 mSv and the dose to the public from water emissions was <0.00001 mSv. The dose to the public from gamma emissions was 0.009 mSv. Therefore, the gamma component represents virtually all the estimated public dose. A more detailed explanation of the determination of the DRL can be found in the report, Derived Release Limits for Cameco's Blind River Facility, dated August 2018. The increase in the gamma component of the DRL in 2020 is a result of utilizing the new DRL calculation and is not attributable to any operational changes or increase in refinery emissions.

The critical receptor is the hi-vol station at the golf course. An environmental dosimeter is placed at the hi-vol station and changed out on a quarterly basis. Quarterly results are shown in Table 27 below. In 2023, the estimated dose to the public based on results from the dosimeters located at the golf course hi-vol station is 0.9% of the public dose limit, or 0.009 mSv.

**Table 27**

Golf Course Hi-Vol Dosimeter Results for 2023		
Quarter	Result <sup>1</sup> (µSv/h)	Background Corrected Result <sup>2</sup>
First Quarter	0.01	0.00
Second Quarter	0.03	0.00
Third Quarter	0.09	0.00
Fourth Quarter	0.06	0.00


<sup>1</sup>As reported from the service provider  
<sup>2</sup>Corrected for environmental background (0.11 µSv/h)

The annual estimated dose to the public for the 2019 – 2023 periods is shown in Table 28 and Figure 15. The annual estimated dose in 2022 is 0.009 mSv.

**Table 28**

Dose to the Public (mSv)						
Dose (mSv)	Regulatory Limit	2019	2020	2021	2022	2023
Critical Receptor	1 mSv/yr	0.005	0.009	0.009	0.009	0.009

**Figure 15**



**Gamma Monitoring**

Environmental dosimeters are also being placed along each of the four-perimeter fence lines; north, south, east and west. The perimeter fence line surrounds the refinery and defines the boundary of the CNSC licensed facility. The dosimeters are collected and replaced in the field

monthly. Results from the fence line dosimeters are being reported in the CNSC quarterly reports.

Gamma levels along the fence line can vary as the inventory of uranium materials in the yard area does change through the course of a year based on concentrate receipts, production requirements and shipping schedules. Table 29 summarizes the 2023 results from each fence line.

**Table 29**

2023 Measured Fence Line Gamma Levels ( $\mu\text{Sv/h}$ )			
Fence Line	Annual Monthly Average Result	Annual Monthly Maximum Result	Range
East	0.61	1.35	0.13-1.35
North	0.06	0.11	0.00 – 0.11
South	0.88	1.04	0.68 – 1.04
West	1.34	1.87	0.93 – 1.87
Results in this table have been corrected for environmental background (11 $\mu\text{Sv/h}$ )			

A CNSC action level of 0.25  $\mu\text{Sv/h}$  is currently in effect at the north fence only. North fence results in 2023 were below this action level value. On average results along all fence lines were similar to 2022 results.

Despite the fact that environmental dosimeters are now being used along the fence line, the critical receptor for the gamma component of dose to the public remains the hi-vol station at the neighboring golf course; as the land immediately outside the perimeter fence continues to be owned and controlled by Cameco. The golf course is the closest location where members of the public can reasonably be expected to be in proximity to the refinery for any significant period of time.


### Uranium Loadings

Total uranium releases to the environment are shown in Table 30. Total uranium emissions decreased in 2023 compared to 2022. Emissions to air represent a combination of uranium loadings from the two process stacks and the incinerator stack, as determined from the routine stack sampling program, and uranium loadings from the various process area ventilation exhaust systems, as determined by in-plant air sampling data and exhaust discharge rates. The largest contributor to the increase in air emissions is due to an increase in the process area ventilation exhaust systems, which is likely due the increase in uranium ore concentrate sampling. Emissions to water remained consistent with previous years.

**Table 30**

Total Uranium Emissions (kg U)					
Emission	2019	2020	2021	2022	2023
Air	2.0	4.8	3.2	4.3	4.0
Water	2.7	2.8	2.2	3.2	2.8
Total	4.7	7.6	5.6	7.5	6.8

**Figure 16**



### Air Emissions

The refinery has two process stacks and an incinerator stack that are routinely monitored for uranium and particulate emissions. TSI samplers are used in the stack for the measurement of uranium and total particulate. These isokinetic dust samplers use electrostatic precipitation to collect a sample from the stack gas stream. The absorber stack also has an on-line NO<sub>x</sub> analyzer. Each process area also has its own separate ventilation system. Uranium emissions from each of the individual process area ventilation systems are determined through calculation and have been verified in the past by third-party sampling of some of the ventilation systems. A variety of pollution control equipment including bag houses, scrubbers and activated carbon beds are used at the facility to control and reduce emissions to air.

There were no exceedances of CNSC regulatory limits or action levels with respect to air emissions in 2023. As indicated in Table 31 stack emissions for the key regulatory parameters remain low and well below CNSC licensed limits. Results are reported as the annual average of the daily or weekly results (parameter dependent) and the maximum daily or weekly value.

Table 31

Source	Parameter	Licence Limit	Action Level	Value	2019	2020	2021	2022	2023
DCEV	Uranium g U/h	93 <sup>1</sup>	1.1	Annual Weekly Average	0.05	0.06	0.08	0.08	0.11
				Annual Weekly Maximum	0.10	0.11	0.14	0.24	0.36
Absorber	Uranium g U/h	21 <sup>1</sup>	0.65	Annual Weekly Average	0.01	0.01	0.01	0.01	0.01
				Annual Weekly Maximum	0.01	0.02	0.02	0.04	0.04
	Nitrogen Oxides kg NO <sub>2</sub> /h	19 <sup>2</sup>	12	Annual Weekly Average	3.3	3.2	2.9	2.9	3.4
				Annual Weekly Maximum	5.2	5.4	4.8	4.3	4.4
Incinerator	Uranium g U/h	29 <sup>1</sup>	N/A	Annual Weekly Average	<0.01	<0.01	<0.01	<0.01	0.01
				Annual Weekly Maximum	0.01	0.01	0.01	<0.01	0.02
All Stacks	Particulate g/h	15,000 <sup>2</sup>	N/A	Annual Weekly Average	12	10	10	10	10
				Annual Weekly Maximum	25	17	17	18	20

Results less than the detection limit are denoted as "<"

<sup>1</sup>Limit based on Annual Averaging

<sup>2</sup>Limit based on Daily Averaging

In addition to BRR's routine monitoring, stack sampling for uranium and other parameters of interest from the process stacks was also completed in 2023 by an independent third-party. Stack sampling of the incinerator was also carried out by an independent third-party to demonstrate that emissions from the incinerator meet provincial MECP limits as specified in the Environmental Compliance Approval (ECA) for the incinerator. Copies of the annual stack

testing reports are required to be submitted to the provincial MECP. Copies of the reports are also provided to CNSC staff.

Results from annual testing are shown in Table 32. Results from most parameters are generally comparable to previous levels. Year-to-year results for the other parameters are not indicating any adverse trends, with all results well below their respective limits.

**Table 32**

<b>Incinerator Stack Sampling Results for Air Pollution Control Circuit (APC)</b>						
<b>Parameter</b>	<b>2019</b>	<b>2020</b>	<b>2021</b>	<b>2022</b>	<b>2023</b>	<b>% of Limit (2023)</b>
<b>Total Suspended Particulate (mg/s)</b>	1.32	1.71	0.56	1.01	1.30	9.5 <sup>1</sup>
<b>Uranium (mg/s)</b>	0.001	0.001	<0.001	0.001	0.001	<1 <sup>2</sup>
<b>NOx as NO<sub>2</sub> (mg/s)</b>	56	78	96	70	81	51 <sup>1</sup>
<b>Mercury (µg/s)</b>	0.28	0.28	0.27	0.29	0.24	2 <sup>1</sup>
<b>Cadmium (µg/s)</b>	0.29	1.09	0.13	0.21	0.14	<1.2 <sup>1</sup>
<b>Lead (µg/s)</b>	1.3	0.94	0.85	1.8	0.61	<1.0 <sup>1</sup>
<b>Dioxins &amp; Furans (pg I-TEQ/Rm<sup>3</sup>)</b>	14	9	10.2	14.4	49.4	62 <sup>1</sup>
<b>HCl (mg/s)</b>	<0.86	<0.58	<0.47	<0.61	<1.21	<7.6 <sup>1</sup>
<b>SO<sub>2</sub> (mg/s)</b>	<7.68	<7.8	<7.83	<7.6	<7.2	17 <sup>1</sup>

<sup>1</sup>Limit as indicated in MOECC Amended Environmental Compliance Approval 7751-6PUNQV.  
<sup>2</sup>Limit as per Appendix A of CNSC license FFOL-3632.00/2022

### Water Discharges

The refinery has one liquid effluent discharge location into Lake Huron. All liquid effluent is sampled and analyzed prior to discharge to ensure all federal and provincial regulatory discharge parameters are met. An effluent treatment circuit and supplementary pollution control equipment are installed in the UO<sub>3</sub> plant to control and reduce emissions to water.

As indicated in Table 33, concentrations of key parameters in liquid effluent emissions remain well below regulatory limits. In addition, there were also no action level exceedances in 2023. Data for uranium, nitrate and radium-226 is reported as the monthly average of weekly composite results, while limits for pH are based on individual daily discharges. Results are comparable to previous years.

Effluent parameters are analyzed either in-house, using conventional and appropriate analytical instrumentation or completed by a qualified third-party contract laboratory.

**Table 33**

<b>Liquid Effluent Discharges</b>								
<b>Parameter</b>	<b>Units of Measure</b>	<b>CNSC Licensed Limit</b>	<b>Value</b>	<b>2019</b>	<b>2020</b>	<b>2021</b>	<b>2022</b>	<b>2023</b>
<b>Uranium</b>	<b>mg/L</b>	<b>1.7</b>	Monthly Average	0.01	0.01	0.01	0.02	0.01
			Monthly Max	0.02	0.02	0.03	0.04	0.03
<b>Nitrate</b>	<b>mg/L as N</b>	<b>N/A</b>	Monthly Average	21	19	18	22	7.4
			Monthly Max	34	26	39	57	37
<b>Radium-226</b>	<b>Bq/L</b>	<b>N/A</b>	Monthly Average	0.01	0.01	<0.01	<0.01	<0.01
			Monthly Max	0.01	0.01	0.01	0.1	0.02
<b>pH</b>	<b>-</b>	<b>Min 6.0</b>	Daily Min.	7.2	7.0	7.3	7.0	7.1
		<b>Max 9.5</b>	Daily Max.	8.4	8.4	8.4	8.4	8.6

There were 104 individual daily lake discharges in 2023. The month with the monthly maximum number of discharge samples was October with 13 days. There were no discharge days in July. Monthly loadings for the licensed liquid effluent parameters uranium, nitrate and radium-226 are shown in Table 34.

**Table 34**

<b>2023 Liquid Effluent Loadings</b>			
<b>Month</b>	<b>Uranium (kg)</b>	<b>Nitrate (as N) (kg)</b>	<b>Radium-226 (Bq)</b>
January	0.16	66.4	77,145
February	0.22	88.8	160,499
March	0.44	136.0	117,550
April	0.28	46.0	80,255
May	0.24	56.5	102,947
June	0.23	99.5	132,808
July	-	-	-
August	0.15	94.2	58,620
September	0.28	143.6	125,095
October	0.25	142.7	135,086
November	0.28	109.9	110,362
December	0.23	154.9	124,266
<b>Totals</b>	<b>2.77</b>	<b>1138.7</b>	<b>1,224,633</b>

Ambient Air Monitoring


In addition to onsite monitoring of emissions, the refinery also has a comprehensive ambient air monitoring program. High volume air samplers (hi-vols) are used to collect uranium and particulates from the ambient air. Air is drawn into a covered housing and through a filter paper by means of a high flow rate blower. The hi-vol stations are operated continuously when the UO<sub>3</sub> plant is operating, with the filter papers normally being changed once every two weeks. The filter papers are weighed before and after being placed in the field to determine particulate emissions and then analyzed for uranium to determine uranium emissions.

Table 35 and Figure 17 show the annual average uranium-in-air concentrations at each of the five hi-vol locations and the maximum individual result for each location. Two of the stations, the SE Yard and the East Yard, are located within the Cameco fence line, which defines the CNSC licensed area. The Golf Course location is also on Cameco property but located outside the fence line. The remaining stations, the Hydro yard and the Town location, are located approximately 1 and 5 km from the refinery respectively. For the three stations furthest away from the refinery, the year-to-year results are largely unchanged over the five-year period. Annual results from all stations remain well below the MECP annual average criteria of 0.06 ug/m<sup>3</sup>, with the highest annual average location result in 2023 only at approximately 10% of the annual average criteria.

**Table 35**

2019 – 2023 Annual Uranium-in-Air Concentration at Hi-Vol Stations ( $\mu\text{g U in TSP/m}^3$ )						
Year	Result	Golf Course	SE Yard	East Yard	Hydro Yard	Town of Blind River
2019	Average	0.0004	0.0008	0.0040	0.0002	0.0002
	Maximum	0.0008	0.0019	0.0105	0.0004	0.0007
2020	Average	0.0003	0.0010	0.0029	0.0002	0.0002
	Maximum	0.0006	0.0073	0.0077	0.0006	0.0005
2021	Average	0.0003	0.0010	0.0040	0.0003	0.0002
	Maximum	0.0012	0.0025	0.0260	0.0035	0.0006
2022	Average	0.0004	0.0007	0.0035	0.0001	0.0001
	Maximum	0.0010	0.0021	0.0087	0.0003	0.0004
2023	Average	0.0004	0.0008	0.0026	0.0002	0.0001
	Maximum	0.0015	0.0020	0.0058	0.0003	0.0002
Average <0.06 $\mu\text{g U in TSP/m}^3$ (annual) AAQC						
Maximum <0.3 $\mu\text{g U in TSP/m}^3$ (24 hr) AAQC						

**Figure 17**



### Soil Monitoring

Soil samples are collected from a number of sampling locations outside the perimeter fence, in the vicinity of the refinery. Starting in 2018, core samples are taken at a 0 to 5 cm depth annually and at a 5 to 15 cm depth at least once every five years. Samples are analyzed for uranium. Table 36 shows the soil sampling results. The average uranium in soil result at the 0 – 5 cm depth for sample locations within 1000 m of the refinery was similar to previous years. The average uranium in soil result at the 5 – 15 cm depth are within the variation of results at the surface. The maximum individual result of 5.7 µg/g U in 2022 was from a sample location south of the perimeter fence and has been the maximum result location in previous years.

All results are well below the Canadian Council of Ministers of the Environment (CCME) guideline of 23 µg/g U for residential or parkland use, with the maximum result in 2023 at less than 14% of this guideline value.

**Table 36**

<b>Soil Uranium Results</b>				
<b>Location</b>	<b>Depth (cm)</b>	<b>Number of Samples</b>	<b>Average (µg U/g)</b>	<b>Range (µg U/g)</b>
<b>2023</b>				
Sampling sites within 1000m	0-5	7	1.5	0.7-3.2
	5-15	0	-	-
Sampling sites outside 1000m	0-5	2	0.6	0.3-1.0
	5-15	0	-	-
<b>2022</b>				
Sampling sites within 1000m	0-5	6	2.4	1.1 – 5.7
	5-15	7	1.1	0.62 – 1.5
Sampling sites outside 1000m	0-5	2	0.9	0.6 – 1.2
	5-15	2	0.7	0.28 – 1.2
<b>2021</b>				
Sampling sites within 1000m	0-5	7	1.6	0.7 – 2.9
	5-15	0	-	-
Sampling sites outside 1000m	0-5	2	0.6	0.3 – 1.0
	5-15	0	-	-
<b>2020</b>				
Sampling sites within 1000m	0-5	7	1.4	0.5 – 2.5
	5-15	0	-	-
Sampling sites outside 1000m	0-5	2	0.7	0.4 – 1.0

Soil Uranium Results				
Location	Depth (cm)	Number of Samples	Average (µg U/g)	Range (µg U/g)
	5-15	0	-	-
2019				
Sampling sites within 1000m	0-5	7	2.1	0.9 – 3.8
	5-15	0	-	-
Sampling sites outside 1000m	0-5	2	1.0	0.8 – 1.2
	5-15	0	-	-


### Surface Water Monitoring

Table 37 and Figure 18 show surface water results for uranium at the location of the refinery outfall diffuser in Lake Huron. All uranium results are well below the CCME long-term exposure guideline value of 15 µg/L, with the maximum result at less than 5% of this guideline value. Results are similar to those reported in previous years. TBP analysis showed all results below the detection limit of 0.13 mg/L.

**Table 37**

Lake Huron at the Diffuser							
Parameter	Units	Value	2019	2020	2021	2022	2023
Uranium	µg/L	Average	<0.7	<0.7	<0.7	<0.7	<0.7
		Maximum	<0.7	<0.7	<0.7	<0.7	<0.7
Nitrate	mg/L as N	Average	0.1	0.2	0.2	0.1	0.1
		Maximum	0.2	0.2	0.2	0.3	0.2
Radium-226	Bq/L	Average	<0.0005	<0.0005	<0.0005	<0.0005	0.0006
		Maximum	<0.0005	<0.0005	<0.0005	0.0006	0.0010
pH	-	Average	8.1	7.9	7.7	7.2	7.5
		Maximum	8.2	7.9	8.3	8.0	8.1

**Figure 18**



### Groundwater Monitoring


Cameco has an extensive groundwater monitoring program in place around the refinery with a total of 35 monitoring wells: 14 inside the perimeter fence and 21 outside the fence line. monitoring at each well location varies from once per year to three times per year depending on the location of the well relative to the refinery. Similarly, the parameters monitored and/or analyzed for at each location also varies. The groundwater moves in a southwesterly direction towards the Mississagi River.

A summary of groundwater uranium results is shown in Table 38 and Figure 19. The average uranium result from all groundwater samples analyzed slightly decreased in 2023 compared to 2022. Groundwater results in 2023 were below the Provincial Full Depth Generic Site Condition Standard in a Potable Groundwater Condition (Table 2) value of 20  $\mu\text{g/L}$  uranium. Given the location of the refinery and the direction of groundwater flow in the area, there is no possible impact to drinking water sources from supply wells downstream.

**Table 38**

Uranium in groundwater results							
Parameter	Units	Value	2019	2020	2021	2022	2023
Uranium	µg/L	Average	2.0	1.4	1.7	1.5	1.4
		Maximum	14.0	14.0	25.0	20.0	18.00

**Figure 19**



In 2021, Cameco submitted a formalized Groundwater Protection Program (GWPP) to meet the requirements of Canadian Standards Association Group (CSA Group) Standard N288.7-15 “Groundwater Protection Programs at Class I Nuclear Facilities and Uranium Mines and Mills” (Standard N288.7-15). This was accepted by CNSC staff in early 2022.

---

### Effluent and Environmental Monitoring Program Performance

The facility Environmental Protection Program sets out the effluent and environmental monitoring requirements for the facility to ensure adequate environmental protection measures are in place. The general criterion for acceptable program performance is that at least 90% of planned samples for each analyte in each effluent in the effluent program and at least 90% of planned samples for all media will be obtained with all analytes meeting data acceptance criteria.

- Plant effluent discharge – 100% of planned samples were collected and analyzed
- Stack samples – 99.0% of planned samples were collected and analyzed
- Environmental Samples (i.e. surface water, groundwater, Hi-Vol, soil) – 100% of planned samples were collected and analyzed

All analysis completed followed AN 003 Quality Assurance Procedure for Analytical Services and the appropriate analytical method for the required analysis. If a method blank, replicate, spiked blank or spiked sample did not meet the data acceptance criteria, no results were reported, and all of the sample set was repeated until the appropriate QA/QC samples met acceptance criteria.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on a review of environmental monitoring data, internal assessments and the fact that there were no CNSC action level exceedances.

### 2.3.4 Emergency Management and Response

This safety and control area covers emergency plans and emergency preparedness programs. These procedures must exist for emergencies and for non-routine conditions. This also includes the fire protection program and any results of emergency exercise participation.

Effective emergency response is carried out through the refinery Emergency Response Plan (ERP). The plan assigns specific accountabilities and sets out processes and procedures to protect the health and safety of employees, contractors, the public and the environment in the event of an emergency. The ERP was last updated and reissued in 2023. The site emergency management and response program meets the requirements of CNSC REGDOC-2.10.1: *Nuclear Emergency Preparedness and Response*.

As the primary response provider for the facility, the refinery's Emergency Response Team (ERT) currently comprised of 41 fully qualified members that are in place to respond to emergencies at the facility. ERT personnel are trained to National Fire Protection Association (NFPA 600) standards for advanced internal/exterior firefighting, NFPA 472 operations level for hazardous material response, and standard first aid and CPR.

A mutual aid agreement has been signed by the Blind River Fire Department (BRFD) and Cameco. The commitment for assistance by the BRFD provides an additional layer of support to the refinery's emergency response capability. In addition, Cameco provides the BRFD with support, either financial or through the donation of equipment, and now conduct joint training exercises periodically with the BRFD so that in the event of an emergency at the refinery requiring off-site assistance, there will be a coordinated and effective response. It should also be noted that a number of the refinery's firefighters also belong to the town fire department.

To continually provide a high level of response capability, the refinery's ERT regularly engages in a number of training drills, exercises and courses. In 2023, joint training was completed with the Town of Blind River Fire Department. ERT drills, including off-shift and evacuation drills, were completed as planned. Regular ERT training was completed including first aid, hazmat, fire and industrial rescue. Lastly, on an annual basis Cameco meets with the local contractor that delivers UO<sub>3</sub> tote bins to the PHCF to review practices and procedures related to the shipment of UO<sub>3</sub>, including reporting protocols and how to respond to a transportation event involving a uranium spill.

All internal drills and exercises were assessed against pre-defined expectations and opportunities for improvement were recorded and tracked to completion. The emergency response program is also subject to Cameco internal audits. A full-scale simulation emergency response exercise involving the local EMS and hospital is typically held once every three years and was last carried out in the fall of 2021. The next full-scale exercise is planned for 2024.

Emergency response is a key component of an effective Fire Protection Program (FPP). The FPP at the facility meets internal Cameco requirements and it also meets the requirements of the *National Fire Code of Canada* (NFCC), the *National Building Code of Canada* (NBCC), and CSA N393-13: *Fire protection for facilities that process, handle or store nuclear substances*.

In developing the FPP, a defense-in-depth approach was used to ensure that the fire protection measures are adequate for the fire protection of the facility. The FPP is made up of the Fire Hazard Analysis (FHA) and fire protection supporting documents. The FHA identifies fire hazards and their potential impact related to life safety, radiation safety, environmental protection and asset protection and was last submitted to CNSC staff in 2021.

The fire protection supporting documents address a number of areas including fire prevention, fire protection and emergency response. The supporting documents define those elements which positively contribute to prevent fires, maintain fire safe conditions at the facility, maintain reliability of the fire protection systems and provide an effective emergency response to limit the effects of fire. These supporting documents are updated on a regular frequency.

As specified in our CNSC LCH, BRR is subject to annual third-party reviews for verification of the inspection requirements under the National Fire Code and CSA 393. Findings in the 2023 inspection review related to fire doors, storage of combustibles and other materials.

In addition to this third-party inspection, Cameco conducts routine monthly fire inspections of the facility to identify deficiencies in fire protection elements and fire protection systems. All identified issues are documented and tracked until they have been addressed. In addition to these specific fire protection inspections, routine inspections of the facility are done daily by site security staff, who have been instructed to report any potential fire hazards noted during their rounds.

Cameco continues to utilize a divisional oversight role for the fire and emergency response organizations. This allows for alignment, consistency and sharing of best practices within the division. A gap analysis was completed in 2023 against the requirements of CSA N393-22, NFCC-20 and NBCC-20 and an implementation plan submitted to the CNSC. BRR will implement the required changes to meet the new standard by October 31, 2024.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on training statistics, responder performance during the drills and regular review of the emergency response and fire safety plans.

### 2.3.5 Waste and By-product Management

This safety and control area covers internal waste and by-product-related programs which form part of the facility's operations, up to the point where the waste is removed from the facility to a separate waste and by-product management facility. This also covers the ongoing decontamination and planning for decommissioning activities.

Solid wastes contaminated by uranium are reprocessed, recycled and re-used to the extent possible. Waste materials that cannot be reprocessed, recycled or re-used are safely stored on site until appropriate disposal options are available.

Wastes generated at BRR are segregated at the point of generation into contaminated and noncontaminated as appropriate. Non-contaminated waste can be recycled or disposed of at an appropriate facility. A portion of the non-contaminated waste generated is incinerated on site. While this increases the volume of contaminated ash generated marginally, it dramatically decreases the amount of material sent to the local landfill. Contaminated combustible materials are incinerated on site and the contaminated ash is stored pending recycle for uranium recovery. Contaminated non-combustible waste is stored in appropriate containers pending assessment of recycling or other disposal options.

In 2023, a total of 16,380 kg of non-contaminated wastes were sent to a local landfill, which is an increase from the 8,775 kg sent in 2022. A total of 25,920 kg of non-contaminated materials were sent to appropriate recycling facilities in 2023, a decrease from the 36,990 kg sent in 2021.

BRR produces two secondary products at the facility; calcined and regeneration product, both of which are sent off-site to licensed facilities for uranium recovery. A uranium mill in the USA is licensed to receive both products, while Cameco's Key Lake operation is licensed to receive calcined product. However, all shipments of calcined product in 2022 were sent to the USA, since Key Lake did not operate last year. A total of 4,400 drums of calcined product were generated at BRR in 2023, a slight increase compared to 2022. There were 3,900 drums of calcined product shipped off-site, an increase from the 3,200 drums shipped the previous year.

A total of 216 drums of regeneration product were generated in 2023. There were 114 drums of regeneration product shipped, a decrease from the previous year. The number of drums of calcined and regeneration product shipped in a given year will vary with annual production, site inventory levels, transportation schedules and end-user requirements.

In 2023, the BRR incinerated 41,487 kg of contaminated combustible materials (CCM) and sent 190,300 kg to a hazardous waste landfill for disposal. This eliminated the backlog inventory of CCM at the refinery. Incinerator operating days in 2023 were impacted by maintenance requirements. BRR received limited CCM material from Cameco operations in Port Hope in 2023, as part of the effort to reduce the backlog of material for incineration.

---

A total of 1306 drums of contaminated non-combustible materials (CNC) were generated in 2023, approximately double the previous year. This is related to an increase in maintenance and physical improvements in the refinery in 2023. BRR shipped 832,925 kg of contaminated non-combustible waste to an appropriately permitted hazardous waste landfill in 2023.

BRR sent 1,040 drums back to various uranium facilities for reuse in 2023, a decrease from the 1,872 drums sent in 2022. In addition, a total of 630,965 kg of crushed drums and clean drum rings were processed, decontaminated to unrestricted release criteria and sent to a local scrap metal dealer. Also, 548 drums of shredded metal were processed in 2023, compared to 658 drums in the previous year.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on on-going waste management reduction activities.

---

### 2.3.6 Nuclear Security

This safety and control area covers the programs required to implement and support the security requirements stipulated in the regulations, in *Nuclear Safety and Control Regulations*, the *Nuclear Security Regulations* and other CNSC requirements.

BRR's security plan provides the basis for security operations at the facility and identifies the systems and processes in place to meet security program objectives. Accordingly, the security plan and related procedures are considered prescribed information, subject to the requirements of the *Nuclear Safety and Control Regulations, 2015*.

Though the refinery's security program is well managed and developed, the facility continues to look for opportunities to enhance the existing program.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective.

### **2.3.7 Safeguards and Non-proliferation**

This safety and control area covers the programs required for the successful implementation of the obligations arising from the Canada/IAEA Safeguards and Non-proliferation Agreement.

There were three Short Notice Random Inspections (SNRI) conducted at the request of the IAEA in 2023. In addition, the IAEA conducted a design information verification (DIV) and a physical inventory verification (PIV) in 2023.

The refinery is in compliance with the requirements in CNSC REGDOC-2.13.1: *Safeguards and Nuclear Material Accountancy*.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on outcome from IAEA inspections throughout the year.

### 2.3.8 Packaging and Transport of Nuclear Substances

This safety and control area covers the packaging and transport of nuclear substances and other nuclear materials to and from the licensed facility.

UO<sub>3</sub> is produced and transported, in steel tote bins, by road from the refinery to Cameco's PHCF. As well, UO<sub>3</sub> is transported in drums via road, rail and/or marine transport to customers in the USA and on occasion, other countries around the world. The tote bins and drums meet the Type IP-1 package requirements as specified in the CNSC *Packaging and Transport of Nuclear Substances Regulations, 2015*.

The refinery had no reportable transportation related events in 2023. However, disclosures were made regarding three transportation incidents of UOC material enroute to the refinery in accordance with the public information program and commitments made to First Nations and Metis communities.

In addition to the FSD Transportation Emergency Response Organization (TERO) organization, Cameco can also mobilize a hazardous materials response team with trained emergency response team members and dedicated HAZMAT equipment. An Emergency Response Assistance Plan (ERAP 2-0453) is on file with and has been approved by Transport Canada, pursuant to federal transportation of dangerous goods requirements, and applies to transportation emergencies.

Transportation activities related to the shipping and receiving of goods at or from the refinery are included in the plan. Cameco reviews and updates the Emergency Response Assistance Plan as required.

This safety and control area was assessed as part of the 2023 annual management review and considered to be effective based on a lack of reportable BRR-related transportation events and regular reviews of transportation-related documents.

---

### **3.0 OTHER MATTERS OF REGULATORY INTEREST**

#### **3.1.1 Public Information Program**

In 2023, Blind River Refinery continued to fully meet the requirements of the Canadian Nuclear Safety Commission's (CNSC) REGDOC 3.2.1, Public Information and Disclosure.

For 2023, the communications team for Cameco's Fuel Services Division was comprised of a manager of public and government affairs, one communications specialist and an Indigenous engagement specialist joined the team in July. The divisional communications team is part of Cameco's corporate Sustainability and Stakeholder Relations department.

#### **Education and Awareness**

Cameco implements a variety of tools to help ensure that residents and anyone with an interest has access to information about Cameco's BRR. These tools include news releases, website, social media, presentations, facility tours and public disclosures.

The Blind River Refinery's general manager provided a delegation to council on May 15. The presentation provided a general update on the Refinery's operations, environmental and safety performance and community activities.

In May, Cameco representatives attended a Regional Career Fair and spoke with attendees about career opportunities at the Blind River Refinery.

On September 19, Cameco held a community barbeque to celebrate its 35th anniversary and share information about its operations and activities with the community. Leaders and subject matter experts were available to answer questions. Information boards featured information about the Blind River Refinery such as environmental monitoring, benefits of nuclear and the Public Information Program. Over 400 people attended the barbeque.

Cameco hosted a career day for students from W.C.Eaket Secondary School on November 14, and for students from É.S.C Jeunesse-Nord on November 15. Students were provided with information about the Blind River Refinery's operations and met with leaders and subject matter experts to learn about career opportunities. Students were also provided with a facility tour.

*Public Inquiries:* Ensuring stakeholders and residents have access to information about Cameco is an important component of the Public Information Program. Interested persons can contact Cameco via email ([cameco\\_ontario@cameco.com](mailto:cameco_ontario@cameco.com)) or phone (905.800.2020).

In 2023 there were no inquiries regarding the Blind River Refinery received through the general email, phone number or through security.

## Social Media



@Cameco.Ontario



@CamecoOntario



@Cameco\_Ontario

Social media remains an important tool in sharing information with the public and provides an opportunity for some engagement through sharing, comments, and private messages.

As traditional media continues to decline, the importance of social media to reach audiences has intensified.

In 2023, the Cameco Ontario Facebook page grew by 65 fans ending the year with over 1.1k fans. The 186 posts over the course of the year shared information about Cameco's operations, community initiatives and sponsorships.

The Cameco Ontario X (Twitter) page grew by 44 followers with 432 followers by the end of the year.

The Cameco Instagram page continued to grow in 2023, reaching 856 followers, an increase of 117 followers. The content was primarily the same as what was posted to Facebook.

## Public Disclosure

In 2023 there was four public disclosures. Three of these were minor transportation incidents and one was a non-occupational transfer for medical attention. There were no health or environmental impacts or from any of the incidents.

The posts can be found on Cameco Ontario's website: [Environment & Safety - Refining: Blind River - Fuel Services - Businesses - Cameco.](#)

No questions were received from members of the public.

---

## Community Investment

Cameco continued to develop partnerships and to provide financial and volunteer support to a number of events and organizations in Blind River and the surrounding area; 36 organizations received support in 2023 including:

- Blind River Food Bank
- Blind River Community Centre New Electronic Scoreboard
- Blind River Curling Club annual bonspiels
- New Blind Riverfest (new community days event) & Thessalon Community Days
- Huron Pines Golf Club community golf tournaments
- Rotary Charity Golf Tournament
- Local Hockey – Blind River Sportsmen’s League, Blind River Beavers, MFN Little NHL, MFN 3-Nolans Hockey Camp and Blind River Ladies Hockey
- Blind River Figure Skating Club
- Schools programs such as – Grad Survivor Day (joint highschoools event) and class trips fundraisers, graduations and bursaries & Royal Canadian Legion drug safety program
- Blind River Pickle Ball Club
- Timber Village Community Halloween Event
- Blind River Santa Claus Parade (sponsored MFN kids hockey float)
- Blind River and area Christmas baskets

This does not include the organizations supported through the Cameco Fund for Mental Health.

During the first quarter of 2023 Cameco renewed its annual sponsorship of the community bulletin board with The Standard newspaper. Cameco also established a new monthly sponsorship with Elliot Lake Today, Soo Today and Northern Ontario Business to feature and promote the work of not-for-profit groups in the Blind River area.

Cameco Cares Day was held on May 17. Employees volunteered their time and skill to support projects in Blind River and Mississauga First Nation.

The second annual Cameco Charity golf tournament in support of the Cameco Fund for Mental Health was held on May 26. The event raised \$19,000 for the Cameco Fund for Mental Health.

The general manager of the Blind River Refinery presented a cheque to support the Alzheimer’s Adult Day Program. Funds were raised through the employee giving program. Cameco also supported the annual local Walk for Alzheimer’s and participated in Tim Horton’s Smile Cookie Day in support of the local hospital.

On October 10, 2023, Cameco announced the opening of the application process for the Cameco Fund for Mental Health. A news release was issued to local media, posted on the website and promoted on social media. Recipients of the Cameco Fund for Mental Health were announced on

December 12, 2023. A total of five organizations in the Blind River area received grants. A news release was issued to local media, posted on the website and promoted on social media.

## Industry

Cameco was a sponsor of the Canadian Nuclear Association conference which took place in Ottawa from February 22 to 24. Cameco was a bronze sponsor' and staffed a booth.

## Earned Media

Cameco received media coverage throughout the year covering a range of activities:

- **Cameco wants you to Step Up for Mental Health this spring**  
*Northern Ontario Business – Sponsored Content*
  - [Cameco wants you to Step Up for Mental Health this spring - Northern Ontario Business](#)
- **Cameco wants you to Step Up for Mental Health this spring**  
*Sootoday.com – Sponsored Content*
  - [Cameco wants you to Step Up for Mental Health this spring - Sault Ste. Marie News \(sootoday.com\)](#)
- **Cameco donates \$48,000 to Alzheimers** – May 5, 2023 – Elliot Lake Today
  - [Cameco donates \\$48,000 to Alzheimers - Elliot Lake News \(elliottlaketoday.com\)](#)
- **Cameco makes major donation to Alzheimer Society's program in Blind River** – May 11, 2023 – Elliot Lake Standard
  - [Cameco makes major donation to Alzheimer Society's program in Blind River | Elliot Lake Standard](#)
- **Cameco donates \$19K to support Blind River mental health projects** – December 14, 2023 – Elliot Lake Today
  - [Cameco donates \\$19K to support Blind River mental health projects - Elliot Lake News \(elliottlaketoday.com\)](#)
- **Cameco donates \$19K to support Blind River mental health projects** – December 19, 2023 – My Espanola Now
  - [Cameco donates \\$19K to support Blind River mental health projects - My Espanola Now](#)
- **Cameco Fund for Mental Health 2023 awards grants to five Blind River area organizations** – December 27, 2023 – Elliot Lake Standard

- [Cameco Fund for Mental Health 2023 awards | Elliot Lake Standard](#)

Cameco was featured as part of its community spotlight sponsorship with Elliot Lake Today:

- **Cameco Anniversary celebrates its history, employees and vision** – November 22, 2023 – Elliot Lake Today
  - [Cameco Anniversary celebrates its history, employees and vision - Elliot Lake News \(elliottlaketoday.com\)](#)

The nuclear-news published an article about the preliminary decommissioning plans:

- **Nuclear tomb plan at Blind River criticized** – December 6, 2023 – Nuclear-News
  - [Nuclear tomb plan at Blind River criticized « nuclear-news](#)

### **Public Polling**

Cameco conducts public opinion polling in Blind River every three years. The next polling will take place in 2024.

### **Government Stakeholders**

Government relations (GR) involves building strong relationships and positive interactions with local elected officials. Cameco engages in GR activities at the municipal, provincial, and federal levels. The majority of federal engagements take place through Cameco's GR experts located in Ottawa and Saskatoon. Locally, the focus is primarily on municipal and provincial officials.

On May 15, BRR's general manager provided an update on the Refinery's activities and licence renewal to the Town of Blind River Mayor and Council.

In addition to posting the quarterly and annual reports on the FSD website, BRR provides these CNSC reports to the Town of the Blind River and the Township of the North Shore.

### **Tours**

Providing facility tours is a valuable component of BRR's engagement and outreach activities.

Seven family members of a retired Cameco employees toured the facility on June 23, 2023.

Cameco provide a tour to students from W.C.Eaket Secondary School on November 14, and for students from É.S.C Jeunesse-Nord on November 15 as part of Career Day.

## Advertising



 Cameco is one of the largest global providers of the uranium fuel needed to energize a clean-air world and our Blind River Refinery is the world's largest commercial uranium refinery. In Ontario, nuclear energy accounts for approximately 60% of the clean-air energy that is powering our homes, hospitals and businesses.  
We are proud of our role in helping to energize a clean-air world – and we are proud to be able to do it from right here in Blind River.

Cameco conducts advertising to support various activities in the local community. In 2023, much of the advertising was conducted through social media platforms, local news websites and local radio.

Social media advertising was used to build awareness of Cameco's Step Up for Mental Health activities including the golf tournament in Blind River, as well as the application process for funding and the community barbeque. The social media campaigns on Facebook and Instagram ran at various times through the year:

- **Blind River Cameco Charity Golf Tournament**
- **Cameco Fund for Mental Health Applications – Blind River**
- **Cameco community barbeque**

In addition to the Christmas Greetings from the general manager on the local radio station, Moose FM 94.1, there were eight non-profit organizations featured in the new NFP Feature Program sponsored by Cameco and Cameco used the opportunity to advertise twice:

<https://www.elliottlaketoday.com/directory/propane-and-fuel-companies/cameco-blind-river-85939/content>

## Website

Cameco has a dedicated website for its Ontario operations: [Home - Cameco Fuel Services](#).

Cameco updated its website with information throughout 2023 including:

- The Compliance Reports were posted to the website: [Media Library - Media - Cameco Fuel Services](#)
- Information about the community barbeque was posted to the website: [Blind River Community BBQ - Making a Difference - Community - Cameco Fuel Services](#)
- Cameco's Step Up for Mental Health website was updated with annual information regarding upcoming activities in support of the Cameco Fund for Mental Health: [Cameco's Fund for Mental Health opens 2023 application process in Ontario - News Archive - Library - Step Up for Mental Health](#)

- A news release announcing the recipients of the 2023 Cameco Fund for Mental Health application process was posted to the website:  
[Cameco announces \\$19,000 for local mental health initiatives - News Archive - Media - Cameco Fuel Services](#)
- A news release announcing the recipients of the Cameco Fund for Mental Health was posted to the website  
[Cameco Fund for Mental Health 2023 Awards Grants to Five Blind River area Organizations - News Archive - Media - Cameco Fuel Services](#)

### **Communications Products**

Cameco strives to provide accurate and timely information to stakeholders and other interested parties. Information products are developed to support various communications and engagement vehicles and activities.

Information was communicated through news releases, social media and the website as listed in the respective sections.

An invitation to the community barbeque was posted on the website and via social media. The invite was also posted on community bulletin boards.

Information boards were featured at the community barbeque to share information about the Blind River Refinery such as environmental monitoring, benefits of nuclear and the Public Information Program.

### 3.1.2 Indigenous Engagement

Cameco is committed to providing information to interested Indigenous communities. The Mississauga First Nation (MFN) is Cameco’s closest neighbour and Cameco continues to have regular communication with MFN through established protocols such as the notification of a live fire practice, and requests for community support. Cameco also continues to work with MFN to formalize the relationship. In the past, Serpent River First Nation (SRFN) has requested to receive the Blind River Refinery’s compliance reports and Cameco continues that practice today.

The Métis Nation of Ontario North Channel has requested to be informed of significant events and transportation incidents. For example, when there is a public disclosure regarding transportation, Cameco continues to uphold its commitment and provides this information. Cameco provided the MNO North Channel with the transportation public disclosure.

Cameco provided a presentation and tour to the North Shore Tribal Council (NSTC) on March 29. NSTC was specifically interested in the incinerator as they review the feasibility of an incinerator in their future waste management plan for their communities. A general plant tour was also provided, and Cameco answered all questions.

On May 17, for Cameco Cares Day, employees from the BRR helped MFN assemble two large greenhouses and construct lunch break picnic tables for their various offices. Cameco sponsored the MFN Pow Wow on July 15/16 and sponsored the Serpent River First Nation (SRFN) Pow Wow on August 12/13. Cameco also provided educational awards to SRFN. Cameco invited MFN to its 35th Anniversary Celebration barbeque in Blind River on September 19. Cameco sponsored the MFN kids' hockey float in the Santa Claus parade, sponsored MFN for National Addiction Awareness week and the 50th anniversary of Little NHL.

Cameco representatives met with MFN Chief and Council members on April 25 and September 19 to continue relationship discussions and looking at joint areas of interest.

The Cameco Fund for Mental Health news release with information on how to apply was sent via email to MFN on October 5.

Cameco conducted on-site training and a tour of the Refinery with the Blind River Fire Department and MFN Fire Department on November 8.

Below is a list of in-person meetings in 2023:

Indigenous Community	Date of Meeting	Topics
Mississauga First Nation	April 25, 2023	Cameco met with MFN Chief and Council to continue joint relationship discussions and areas of interest.
Mississauga First Nation	September 19, 2023	Cameco met with MFN Chief and Council to continue joint relationship discussions.

Cameco notified MFN of live fire practices on Jan. 11, Jan. 31, March 8, April 25, and November 8. Cameco received an inquiry regarding the live fire practices from a member of MFN and provided a response that noted that the live practices include a safe, planned and controlled burning of a mix of clean softwood lumber that is used as dunnage in shipments and hardwood pallets that have been damaged. The wood is fresh lumber that has not been cured and may be wet if there has been recent rain. Cameco notifies MFN, Blind River Fire Department, Ministry of Natural Resources, Ontario Provincial Police and the Central Ambulance Communication Centre when it plans to conduct a live fire practice.

Compliance reports were provided to MFN and Serpent River First Nation throughout the year.

Cameco emailed the public disclosure to MNO North Channel.

### **3.1.3 Site - Specific**

Cameco has an accepted Preliminary Decommissioning Plan (PDP) and financial guarantee for the BRR.

The BRR met all other site-specific reporting requirements.

---

### 3.1.4 Improvement Plans and Future Outlook

The following is a summary of improvement plans for 2024.

BRR completed a number of sustaining capital projects in 2023, including installation of new denitration pots, repairs to the HVAC systems, replacement of components of fume control systems and repairs to floor coatings. BRR has several improvement plans scheduled in 2024 which include repair or replacement of operational equipment, installation of a new ozone generator, and ongoing inspection and maintenance of refinery assets as part of the operational reliability projects.

Cameco remains committed to continual improvement and will continue to look for opportunities to make the site operate more efficiently, while minimizing risk to employees, the public and the environment. With respect to environment and waste management Cameco is looking to continue reducing the historical inventory of waste management materials at the site. BRR also has additional capital projects planned in 2024 related to maintenance of aging infrastructure.

There are no major changes planned in 2024 that could require Commission approval.

---

### **3.1.5 Safety Performance Objectives for Following Year**

There are no major changes planned in 2024 that could require Commission approval.

BRR will continue to look at ways to continually improve the operation to make the site operate more efficiently, while minimizing risk to employees, the public and the environment. Safety performance in 2023 and planned safety initiatives for 2024 were discussed earlier in Section 2.3.2. Minor changes, including any identified in the previous sections of this report, will continue to be made in 2024 to help improve the operation.

BRR is not planning any other changes in 2024 that will impact the equipment, procedures, production capacity, organization and licensing documents of the facility.

---

#### 4.0 CONCLUDING REMARKS

Cameco is committed to the safe, clean, and reliable operations of all of its facilities and continually strives to improve safety performance and processes to ensure the safety of both its employees and the people in neighbouring communities.

In 2023, BRR did not exceed any CNSC regulatory limits. As a result of the effective programs, plans and procedures in place, BRR was able to maintain individual radiation exposures well below all regulatory dose limits. In addition, environmental emissions continued to be controlled to levels that are a fraction of the regulatory limits, and public radiation exposures are also well below the regulatory limits.

Cameco's relationship with our neighboring communities remains strong and we are committed to maintaining these strong relationships.